Contract Number: I-13-4629		
Project Description: EOWA - IL Rt. 390 Construction - Park Boulevard to Arlington Heights Road		
Budget: \$64,136,254		Updated: 7/27/2017
Notice To Proceed: 7/6/2015	Project Phase:	Construction
Contract Start Date: 7/6/2015	-	Elgin O'Hare (IL390)
Contract Completion Date: 12/1/2017		Milepost 10.1 to 13.6
Contract Award Amount: \$59,117,000	County:	·
Contract Authorized Amount*: \$66,768,990	Prime Contractor:	F.H. Paschen, S.N. Nielsen & Assoc LLC
Board Approval Date: 5/28/2015	Earned To Date:	\$54,557,389
DBE Advertised Goal: 18.00%	Percent Complete:	81.711%
Subcontractor List^		
lame:	Diversity Program:	Diversity Certifications:
uldridge Electric, Inc.	No	
arrow Road Construction Company	No	
Badger Daylighting Corp	No	
Bedrock Stabilization Inc.	No	
Cabo Construction Corporation	Yes	D/MBE
Chicago Cuts Concrete Cutting	No	
Clausen Structures, Inc.	Yes	DBE
Collins & Hermann, Inc.	No	
Crown Painting, Inc.	Yes	D/WBE
DND Electric, Inc	Yes	MBE, VOSB
Electrical Resource Management, Inc.	Yes	D/MBE
Great Lakes Metals Corporation	Yes	D/WBE
Hard Rock Concrete Cutters	No	
lighway Safety Corp	No	
ILR Engineering	No	
Homer Tree Service, Inc.	No	
ndustrial Fence, Inc.	No	
njection & Waterproofing Systems, Inc. dba IWS, Inc.	No	
2 Mechanical LLC	No	
G Demo, Incorporated	Yes	DBE
Kalgen Consultants, Inc.	Yes	D/MBE
Capur & Associates, Inc.	No	
Cujo, Inc.	No	
. J Keefe Company	No	
ake County Grading Company	No	
Maintenance Coatings Co.	Yes	D/WBE
Aicrosurfacing Contractors, LLC	No	
Midland Standard Engineering & Testing, Inc.	No	
Midwest Chlorination	No	
Mt Carmel Stabilization Group, Inc.	No	
MZI Building Services, Inc. dba MZI Group Inc.	Yes	VOSB
latural Creations Landscaping, Inc.	Yes	D/MBE
Quality Saw & Seal	No	D/ WDL
Ray Edwards Contractors, Inc.	No	
ay Luwaius Cuillaciuis, IIIC.		
Roughneck Concrete Drill Saw Inc	No	DAMPE
	No Yes No	D/WBE

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.