

Elgin O'hare Western Access Construction Projects

Contract Number:	I-15-4663		
Project Description:	EOWA - Roadway Drainage - Franklin Park		
Budget:	\$10,115,483	Updated:	7/27/2017
Notice To Proceed:	4/1/2016	Project Phase:	Construction
Contract Start Date:	4/1/2016	Route:	Elgin O'Hare Western Access (I-490)
Contract Completion Date:	5/11/2017	Location:	Powell Street, Acorn Lane
Contract Award Amount:	\$9,423,011	County:	Cook
Contract Authorized Amount*:	\$10,974,332	Prime Contractor:	Lindahl Brothers Inc.
Board Approval Date:	2/25/2016	Earned To Date:	\$10,609,265
DBE Advertised Goal:	17.00%	Percent Complete:	96.673%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
AC Iron, LLC	Yes	D/MBE
Atlantic Painting Co.	Yes	D/MBE
Bedrock Stabilization Inc.	No	
Chicagoland Truckin Incorporated	No	
Enmarc & Associates, LLC	No	
Genco Industries, Inc.	No	
Homer Tree Service, Inc.	No	
Industrial Fence, Inc.	Yes	D/MBE, VOSB
JNS, Inc.	Yes	WBE
K-Five Construction Corporation	No	
L J Keefe Company	No	
Lorig Construction Company	No	
Natural Creations Landscaping, Inc.	Yes	D/MBE
Okeh Electric Company	No	
PirTano Construction Company, Inc.	No	
S.A.M. Consultants, Inc.	Yes	D/MBE
Schubert & Son Concrete, Inc.	No	
Traffic Control & Protection	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.