

Elgin O'hare Construction Projects**Contract Number:** I-15-4664**Project Description:** EOWA - Roadway Drainage - Plum Grove Road to Meacham Road**Budget:** \$1,432,275**Updated:** 2/23/2017

Notice To Proceed:	4/29/2016	Project Phase:	Construction
Contract Start Date:	4/29/2016	Route:	Elgin O'Hare (IL390)
Contract Completion Date:	12/6/2016	Location:	Milepost 10.5 to 10.8
Contract Award Amount:	\$1,397,341	County:	Cook
Contract Authorized Amount*:	\$1,075,275	Prime Contractor:	Rausch Infrastructure, LLC
Board Approval Date:	2/25/2016	Earned To Date:	\$1,075,275
DBE Advertised Goal:	N/A	Percent Complete:	100.00%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
Del Toro Landscaping, Inc.	No	
DePue Mechanical, Inc.	No	
Electri-Comm, Inc	No	
Excel Electric, Inc.	No	
Mc Ginty Bros, Inc.	No	
Mid-America Underground, LLC	No	
Midwest Fence Corp	No	
RoadSafe Traffic Systems, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.