

**Systemwide Construction Projects**

**Contract Number:** RR-15-9186  
**Project Description:** HVAC Toll Plaza Repairs  
**Budget:** \$975,975

**Updated:** 6/22/2017

<b>Notice To Proceed:</b>	4/7/2016	<b>Project Phase:</b>	Construction
<b>Contract Start Date:</b>	4/7/2016	<b>Route:</b>	Systemwide
<b>Contract Completion Date:</b>	2/3/2017	<b>Location:</b>	Cooridorwide
<b>Contract Award Amount:</b>	\$932,500	<b>County:</b>	Cook, DuPage, Kane, Winnebago
<b>Contract Authorized Amount*:</b>	\$1,114,465	<b>Prime Contractor:</b>	Autumn Construction Services, Inc.
<b>Board Approval Date:</b>	2/25/2016	<b>Earned To Date:</b>	\$1,114,465
<b>DBE Advertised Goal:</b>	N/A	<b>Percent Complete:</b>	100.00%

**Subcontractor List ^**

<b>Name:</b>	<b>Diversity Program:</b>	<b>Diversity Certifications:</b>
Aaron Engineering Services	No	
Any Temperature Heating & AC	No	
Butler Coring Inc.	No	
Elens/Maichen Roof & Sht Metal	No	
Hi-Lo Building Restoration Co., Inc.	No	
Nelson Insulation Co	No	
Ornelas Construction Company	No	
Pace Systems, Inc.	No	
Precision Control Systems of Chicago, Inc.	No	
Valor Technologies, Inc.	No	

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

***Construction Contract Tracker reports are updated monthly.***