## **Unassigned Construction Projects**

Contract Number: RR-15-9187

**Project Description: Central Administration Building Improvements** 

Budget: \$1,630,046 Updated: 7/27/2017

|                              |             |                   | · · · · · · · · · · · · · · · · · · · |
|------------------------------|-------------|-------------------|---------------------------------------|
| Notice To Proceed:           | 4/20/2016   | Project Phase:    | Construction                          |
| Contract Start Date:         | 4/20/2016   | Route:            | Systemwide                            |
| Contract Completion Date:    | 6/13/2017   | Location:         | Ogden Avenue                          |
| Contract Award Amount:       | \$1,379,000 | County:           | DuPage                                |
| Contract Authorized Amount*: | \$1,836,767 | Prime Contractor: | Pagoda Electric & Construction        |
| Board Approval Date:         | 2/25/2016   | Earned To Date:   | \$1,763,752                           |
| DBE Advertised Goal:         | N/A         | Percent Complete: | 96.025%                               |

## **Subcontractor List^**

| Name:  | Diversity Program: | Diversity Certifications: |
|--|--------------------|---------------------------|
| A & H Plumbing   | No                 |                           |
| A Plus Tuckpointing, Inc.                                | No                 |                           |
| All-Types Elevators, Inc.                                | No                 |                           |
| Alliance Coatings LLC                                    | No                 |                           |
| Anthony Roofing A Tecta Amer Co                          | No                 |                           |
| Blackhawk HVAC   | No                 |                           |
| Bryan Kinser Enterprises, Inc.                           | No                 |                           |
| C.A.D. Contract Glazing, Inc.                            | No                 |                           |
| Cher-Mar Company   | No                 |                           |
| Cobra Concrete Cutting Services Co.                      | No                 |                           |
| Earley Insulation  | No                 |                           |
| Edwards Engineering, Inc.                                | No                 |                           |
| H & H Machinery Moving, Inc.                             | No                 |                           |
| Imperial Crane   | No                 |                           |
| Integral Flooring  | No                 |                           |
| Jefco Crane Service                                      | No                 |                           |
| L J Morse Construction Co                                | No                 |                           |
| Mechanical Test & Balance, Inc.                          | No                 |                           |
| Metropolitan Fire Protection, Inc.                       | No                 |                           |
| Midwest Skylite Systems and Glass & Metal Products, Inc. | No                 |                           |
| Natola Concrete, Inc.                                    | No                 |                           |
| Precision Control Systems of Chicago, Inc.               | No                 |                           |
| Premier Mechanical, Inc.                                 | No                 |                           |
| Sub-Zero Pipe Freezing Services, Inc.                    | No                 |                           |
| Switch Rail Systems, Inc.                                | No                 |                           |
| Tee Jay Service Co                                       | No                 |                           |
| TGM Fabricating, Inc.                                    | No                 |                           |
| United Scaffolding, Inc.                                 | No                 |                           |
| Weatherguard   | No                 |                           |

<sup>\*</sup>The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

Construction Contract Tracker reports are updated monthly.

<sup>^</sup>This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.