Tri-State Construction Projects			
Contract Number: RR-16-425	9		
Project Description: Hillside M-	2 Maintenance Yard Park	ing Lot Rehabilitation	
Budget: <mark>\$1,332,146</mark>			Updated: 3/23/2017
Notice To Proceed:	7/13/2016	Project Phase:	Construction
Contract Start Date:	7/13/2016	Route:	Tri-State Tollway
<b>Contract Completion Date:</b>	1/31/2017	Location:	Milepost 29.8
Contract Award Amount:	\$1,268,710	County:	Cook
Contract Authorized Amount*:	\$1,457,497	Prime Contractor:	JG Demo, Incorporated
Board Approval Date:	6/21/2016	Earned To Date:	\$1,457,497
DBE Advertised Goal:	N/A	Percent Complete:	100.00%
Subcontractor List^			
Name:		Diversity Program:	Diversity Certifications:
A-K Underground,Inc.		No	
Midwest Fence Corp		No	
R.W. Dunteman Company		No	
RoadSafe Traffic Systems, Inc.		No	

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

<sup>^</sup>This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.