

Tri-State Construction Projects

Contract Number:	I-07-5230RR		
Project Description:	Compensatory Wetland Mitigation Plan for North Chicago Mitigation Site		
Budget:	\$2,200,000	Updated: 2/23/2017	
Notice To Proceed:	1/27/2010	Project Phase:	Construction
Contract Start Date:	1/27/2010	Route:	Tri-State Tollway (I-94)
Contract Completion Date:	12/31/2016	Location:	Milepost 13.8
Contract Award Amount:	\$2,215,147	County:	Lake
Contract Authorized Amount*:	\$1,966,108	Prime Contractor:	Mc Ginty Bros, Inc.
Board Approval Date:	12/17/2009	Earned To Date:	\$1,966,108
DBE Advertised Goal:	22.00%	Percent Complete:	100.00%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
Berger Excavating Contractors, Inc.	No	
Clearpath Construction, Inc.	Yes	D/WBE
Genesis Nursery, Inc.	Yes	DBE
Hey and Associates, Inc.	No	
Industrial Fence, Inc.	Yes	D/MBE, VOSB
Natural Creations Landscaping, Inc.	Yes	D/MBE
Peter Baker & Sons Co., Inc	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.