

Tri-State Construction Projects

Contract Number: RR-14-5695		
Project Description: I-94 Signage Improvements		
Budget: \$3,717,631		Updated: 6/22/2017
Notice To Proceed:	12/8/2014	Project Phase: Construction
Contract Start Date:	12/8/2014	Route: Tri-State Tollway (I-294)
Contract Completion Date:	5/30/2016	Location: Milepost 0.0 to 25.0
Contract Award Amount:	\$3,540,601	County: Cook
Contract Authorized Amount*:	\$3,655,195	Prime Contractor: Aldridge Electric Inc, DBA GFS Construction LLC
Board Approval Date:	8/28/2014	Earned To Date: \$3,655,195
DBE Advertised Goal:	19.00%	Percent Complete: 100.00%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
Arteaga Landscapes LLC	No	
Brown R Cartage (dba Traffic Solutions)	Yes	D/MBE
Chicago Structures LLC	Yes	DBE
DND Electric, Inc	Yes	MBE, VOSB
Traffic Control & Protection	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.