

Systemwide Construction Projects**Contract Number:** RR-16-9192**Project Description:** Ramp Queue Detection Warning System, CCTV & DMS at 95th Street**Budget:** \$1,000,694**Updated:** 7/27/2017

Notice To Proceed:	1/11/2017	Project Phase:	Construction
Contract Start Date:	1/11/2017	Route:	Tri-State Tollway
Contract Completion Date:	7/17/2017	Location:	Milepost 19.4 to 17.4
Contract Award Amount:	\$827,670	County:	Cook
Contract Authorized Amount*:	\$837,848	Prime Contractor:	Hecker and Company, Inc.
Board Approval Date:	10/27/2016	Earned To Date:	\$501,656
DBE Advertised Goal:	23.00%	Percent Complete:	59.874%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
Carlisle Utility Contractors	No	
Excel Ltd Inc	Yes	VOSB
Gim Electric Company, Inc.	Yes	D/MBE
S & J Construction Co., Inc.	No	
Traffic Control & Protection	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.