Jane Addams Construction Projects	;		
Contract Number: I-14-4207			
Project Description: I-90 Recor	struction and Widening -	Roselle Road to IL Rt 53	3
Budget: \$78,948,59	92		Updated: 7/27/2017
Notice To Proceed:	3/2/2015	Project Phase:	Construction
Contract Start Date:	3/2/2015	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	5/26/2017	Location:	Milepost 65.5 to 68.2
Contract Award Amount:	\$71,104,729	County:	Cook
Contract Authorized Amount*:	\$80,062,474	Prime Contractor:	Plote Construction Inc. / Dunnet Bay
Board Approval Date:	12/18/2014	Earned To Date:	\$74,078,486
DBE Advertised Goal:	18.00%	Percent Complete:	92.526%
Subcontractor List^			
Name:		<b>Diversity Program:</b>	<b>Diversity Certifications:</b>
A-K Underground, Inc.		No	
Abari Construction, Inc.		No	
Acura, Inc.		No	
Aldridge Electric, Inc.		No	
American Concrete Restorations, Inc.		No	
Antigo Construction, Inc.		No	
Atlantic Painting Co.		No	
ATM Aggregate Logistics		No	
Badger Daylighting Corp		No	
Bull's-Eye Boring		No	
CMC Rebar		No	
Curiel Trucking		No	
Custom Rock Formliner		No	
Del Toro Landscaping, Inc.		No	
Dunnet Bay Construction Co.		No	
Dywidag Systems International		No	
Ero-Tex, Ltd.		No	
Galarza Trucking		No	
Gateway Construction Company, Inc.		No	
Groff Testing Corporation		No	
Groundhog Utility Construction		No	
Hampton, Lenzini & Renwick, Inc.		No	
Hard Rock Concrete Cutters		No	
Hard Rock Sawing & Drilling Specialist		No	
Henry Frerk Sons, Inc.		No	
Homer Tree Service, Inc.		No	
J.A.C.K. Coffey, LLC		No	
Kalgen Consultants, Inc.		No	
Kujo, Inc.		No	
L J Keefe Company		No	
LaFarge Aggregates		No	
Midland Standard Engineering & Testing	g, Inc.	No	
Montemayor Construction, Inc.	~	Yes	D/MBE
Mt Carmel Stabilization Group, Inc.		No	
Neenah Foundry Co		No	
Northern Contracting Inc		No	
Plote Construction, Inc.		No	
Precision Cement Company, Inc.		No	
Quality Saw & Seal		No	
R2 Logistics, Inc.		No	
nz Logistics, IIIc.		NO	

Rico Enterprises, Inc.	No	
Sine Wall, LLC	No	
Sonican Trucking, Inc.	No	
Sterling Lumber Co, Inc.	No	
Super Aggregates	No	
Superior Road Striping, Inc.	No	
Tate Transport, Inc.	No	
Terrell Materials Corporation	No	
Traffic Control & Protection	No	
Trafic Services, Inc.	No	
Truck King Hauling Contractors, Inc.	No	
Utility Concrete Products, LLC	No	
VCNA Prairie, Inc. dba Prairie Material	No	
Velasco Enterprises, Inc.	No	
Vulcan Construction Materials, LP	No	
Welch Bros., Inc.	No	

<sup>\*</sup>The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

Construction Contract Tracker reports are updated monthly.

<sup>^</sup>This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.