

# Jane Addams Construction Projects

<b>Contract Number:</b>	<b>I-14-4211</b>
<b>Project Description:</b>	<b>I-90 Widening and Reconstruction - Wolf Road to Mannheim Road</b>
<b>Budget:</b>	<b>\$49,092,069</b>
	<b>Updated: 4/27/2017</b>

<b>Notice To Proceed:</b>	1/29/2015	<b>Project Phase:</b>	Construction
<b>Contract Start Date:</b>	1/29/2015	<b>Route:</b>	Jane Addams Memorial (I-90)
<b>Contract Completion Date:</b>	9/8/2016	<b>Location:</b>	Milepost 75.3 to 76.7
<b>Contract Award Amount:</b>	\$46,754,352	<b>County:</b>	Cook
<b>Contract Authorized Amount*:</b>	\$49,409,183	<b>Prime Contractor:</b>	Lorig Construction Company
<b>Board Approval Date:</b>	11/20/2014	<b>Earned To Date:</b>	\$49,439,683
<b>DBE Advertised Goal:</b>	18.00%	<b>Percent Complete:</b>	100.00%

## Subcontractor List ^

<b>Name:</b>	<b>Diversity Program:</b>	<b>Diversity Certifications:</b>
A & A Cartage Inc.	No	
A-K Underground, Inc.	No	
AC Iron, LLC	Yes	D/MBE
Aldridge Electric, Inc.	No	
Antigo Construction, Inc.	No	
Badger Daylighting Corp	No	
Brown R Cartage (dba Traffic Solutions)	No	
Chicago Cuts Concrete Cutting	No	
Chicagoland Truckin Incorporated	No	
Contech Engineered Solutions	No	
Crown Painting, Inc.	Yes	D/WBE
Danny's Construction Company Inc.	No	
DND Electric, Inc	Yes	D/MBE, VOSB
Electrical Resource Management, Inc.	Yes	D/MBE
Everlights Inc	Yes	D/WBE
Great Lakes Metals Corporation	Yes	D/WBE
Groundhog Utility Construction	No	
Hard Rock Concrete Cutters	No	
Hennegan & Associates, Ltd.	No	
Homer Tree Service, Inc.	No	
Industrial Fence, Inc.	Yes	D/MBE, VOSB
JA Johnson Paving Company	No	
JNS, Inc.	Yes	WBE
Lindahl Brothers Inc.	No	
Martinez Underground, Inc.	Yes	D/MBE
Natural Creations Landscaping, Inc.	No	
Plote Construction, Inc.	No	
Procision Boring, Inc.	No	
Quality Saw & Seal	No	
Rock Solid Stabilization & Reclamation, Inc.	No	
Sine Wall, LLC	No	
Sunset Logistics, LLC	No	
Superior Road Striping, Inc.	No	
Traffic Control & Protection	No	
Trafic Services, Inc.	No	
Triad Metals International	No	
Utility Concrete Products, LLC	No	

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

***Construction Contract Tracker reports are updated monthly.***