Contract Number: I-14-4212			
Project Description: I-90 Wider	tion - Mannheim Road to Kenr	nedy Expressway	
Budget: <mark>\$63,295,7</mark> 1	18		Updated: 7/27/2017
Notice To Proceed:	3/2/2015	Project Phase:	Construction
Contract Start Date:	3/2/2015	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:		Location:	Milepost 76.6 to 78.9
Contract Award Amount:	\$60,281,636	County:	
Contract Authorized Amount*:		Prime Contractor:	F.H. Paschen, S.N. Nielsen & Assoc. LLC
Board Approval Date:	1/29/2015	Earned To Date:	\$61,110,712
DBE Advertised Goal:	19.00%	Percent Complete:	96.035%
Subcontractor List^			
Name:		Diversity Program:	Diversity Certifications:
A & A Cartage Inc.		No	
Alpine Demolition Services, LLC		Yes	D/WBE
Antigo Construction, Inc.		No	
Arrow Road Construction Company		No	
Badger Daylighting Corp		No	
Blue Diamond Industries, LLC		Yes	DBE
Brown R Cartage (dba Traffic Solutions)		Yes	D/MBE
Chicago Cuts Concrete Cutting		No	
Clausen Structures, Inc.		No	
Clean Cut Tree Service, Inc.		No	
Cobra Concrete Cutting Services Co.		No	
Crown Painting, Inc.		Yes	D/WBE
Everlights Inc		Yes	D/WBE
Express Electric Supply, LLC		Yes	D/MBE
Gateway Construction Company, Inc.		No	
Glenbrook Excavating/Concrete		No	
Great Lakes Metals Corporation		Yes	D/WBE
H.R. Stewart, Inc.		No	
Industrial Fence, Inc.		Yes	D/MBE, VOSB
John Burns Construction Company		No	
Kalgen Consultants, Inc.		Yes	D/MBE
Kapur & Associates, Inc.		No	D/NIBE
_ake County Grading Company		No	
LiveWire Electrical Systems, Inc,		Yes	D/MBE
Martinez Underground, Inc.		Yes	D/MBE
Mt Carmel Stabilization Group, Inc.		No	DAMBE
Natural Creations Landscaping, Inc.		Yes	D/MBE
Ozinga Ready Mix Concrete, Inc.		No	DI WIDE
Prime Tack And Seal		No	
Procision Boring, Inc. Quality Saw & Seal		No	
•		No	
RoadSafe Traffic Systems, Inc.		No	
Roughneck Concrete Drill Saw Inc		No	DAMBE
S & J Construction Co., Inc.		Yes	D/WBE
Sonican Trucking, Inc.		No	
Stalworth Underground		No	
Traffic Control & Protection		No	
Trafic Services, Inc. Vibra-Tech Engineers, Inc.		No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.