

Elgin O'Hare Construction Projects**Contract Number:** I-16-4670**Project Description:** Irving Park Avenue Widening - York Road to Taft Avenue**Budget:** \$4,775,392**Updated:** 7/27/2017

Notice To Proceed:	2/8/2017	Project Phase:	Construction
Contract Start Date:	2/8/2017	Route:	Elgin O'Hare (IL390)
Contract Completion Date:	10/28/2017	Location:	Milepost 12.1
Contract Award Amount:	\$4,658,919	County:	DuPage, Cook
Contract Authorized Amount*:	\$4,648,330	Prime Contractor:	Plote Construction, Inc.
Board Approval Date:	1/26/2017	Earned To Date:	\$230,080
DBE Advertised Goal:	22.00%	Percent Complete:	4.95%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
American Veteran Industries, LLC	Yes	SDVOSB
Chicago Cuts Concrete Cutting	No	
Evergreen Supply Co.	Yes	D/WBE
H&H Electric Co.	No	
Hampton, Lenzini & Renwick, Inc.	No	
Maintenance Coatings Co.	Yes	D/WBE
Montemayor Construction, Inc.	Yes	D/MBE
Northern Contracting Inc	No	
Power-One Supply, Inc.	Yes	DBE
Trafic Services, Inc.	No	
Truck King Hauling Contractors, Inc.	Yes	D/MBE

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.