

**System Wide Construction Projects**

<b>Contract Number:</b>	<b>RR-15-4230R</b>		
<b>Project Description:</b>	<b>Central Administration and Plaza Fuel and Storage Tank Replacement</b>		
<b>Budget:</b>	<b>\$2,733,345</b>	<b>Updated: 3/23/2017</b>	
<b>Notice To Proceed:</b>	6/2/2016	<b>Project Phase:</b>	Construction
<b>Contract Start Date:</b>	6/2/2016	<b>Route:</b>	Systemwide
<b>Contract Completion Date:</b>	1/31/2017	<b>Location:</b>	Corridorwide
<b>Contract Award Amount:</b>	\$2,603,186	<b>County:</b>	Cook, DeKalb, DuPage, Lee, Will, Winnebago
<b>Contract Authorized Amount*:</b>	\$2,851,633	<b>Prime Contractor:</b>	Aldridge Electric, Inc.
<b>Board Approval Date:</b>	3/23/2016	<b>Earned To Date:</b>	\$2,851,633
<b>DBE Advertised Goal:</b>	17.00%	<b>Percent Complete:</b>	100.00%

**Subcontractor List^**

<b>Name:</b>	<b>Diversity Program:</b>	<b>Diversity Certifications:</b>
Arteaga Landscapes LLC	No	
Aspen Plumbing Co., Inc.	No	
DND Electric, Inc	Yes	D/MBE, VOSB
J & D Mechanical Industries, Inc.	No	
Midwest Rem Enterprises, Inc.	Yes	D/MBE

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

***Construction Contract Tracker reports are updated monthly.***