

Systemwide Construction Projects**Contract Number: RR-16-4262****Project Description: Salt Storage Building Construction and Salt Dome Replacements****Budget: \$2,609,250****Updated: 7/27/2017**

Notice To Proceed:	6/10/2016	Project Phase:	Construction
Contract Start Date:	6/10/2016	Route:	Systemwide
Contract Completion Date:	6/1/2017	Location:	Cooridorwide
Contract Award Amount:	\$2,485,000	County:	Cook, DuPage, Kane, Lake
Contract Authorized Amount*:	\$2,495,000	Prime Contractor:	John Burns Construction Company
Board Approval Date:	4/28/2016	Earned To Date:	\$2,447,645
DBE Advertised Goal:	18.00%	Percent Complete:	98.102%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
AMS Earth Movers, Inc.	No	
Applied Geo-Science	No	
Champion Paving Corp.	No	
Complete Northern IL Fence	No	
DLZ Industrial Surveying, Inc.	No	
Dome Corporation Of North America	No	
Hartwig Plumbing & Heating, Inc.	No	
Injection & Waterproofing Systems, Inc. dba IWS, Inc.	No	
LiveWire Electrical Systems, Inc,	Yes	D/MBE
Mc Ginty Bros, Inc.	No	
Park Lane Constructin & Development Corporation	No	
Seal Tight Exteriors, Inc.	No	
Stark & Son Trenching Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.