

Unassigned Construction Projects

Contract Number: RR-16-9195	
Project Description: Systemwide Sign Fabrication & Installation	
Budget: \$1,990,212	Updated: 7/27/2017
Notice To Proceed: 4/21/2017	Project Phase: Construction
Contract Start Date: 4/21/2017	Route: Systemwide
Contract Completion Date: 12/31/2018	Location: Cooridorwide
Contract Award Amount: \$1,642,063	County: Systemwide
Contract Authorized Amount*: \$1,642,063	Prime Contractor: Western Remac, Inc.
Board Approval Date: 2/23/2017	Earned To Date: \$0
DBE Advertised Goal: 24.00%	Percent Complete: 0.00%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
N/A		

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.