Jane Addams Construction Projects		
Contract Number: I-14-4205		
Project Description: I-90 Reconstruction and Wider	ning - IL Rt 25 to Higgins Roa	d
Budget: \$80,723,340		Updated: 7/27/2017
Notice To Proceed: 3/5/2015	Project Phase:	Construction
Contract Start Date: 3/5/2015	Route:	Jane Addams Memorial (I-90)
Contract Completion Date: 6/30/2017	Location:	Milepost 56.8 to 60.8
Contract Award Amount: \$76,879,372	County:	
Contract Authorized Amount*: \$80,350,861	Prime Contractor:	Plote Construction, Inc. / Dunnet Bay
Board Approval Date: 1/29/2015	Earned To Date:	\$78,014,160
DBE Advertised Goal: 18.00%	Percent Complete:	97.092%
Subcontractor List^		
Name:	Diversity Program:	Diversity Certifications:
A-K Underground,Inc.	No	
Abari Construction, Inc.	No	
Abitua Sewer, Water & Plumbing Inc.	No	
AC Iron, LLC	No	
Acura, Inc.	No	
Aldridge Electric, Inc.	No	
American Concrete Restorations, Inc.	No	
Antigo Construction, Inc.	No	
Atlantic Painting Co.	No	
ATM Aggregate Logistics	No	
Badger Daylighting Corp	No	
Benchmark Construction Co., Inc.	No	
Blue Diamond Industries, LLC	Yes	DBE
Brown R Cartage (dba Traffic Solutions)	No	
Bull's-Eye Boring	No	
Clausen Structures, Inc.	No	
CMC Rebar	No	
Contech Constrctn Prodts Inc	No	
Corrpro Companies, Inc.	No	
County Materials Corporation	No	
Curiel Trucking	No	
Custom Rock Formliner	No	
Del Toro Landscaping, Inc.	Yes	D/MBE
DND Electric, Inc	Yes	MBE, VOSB
Dunnet Bay Construction Co.	No	INDE, VOOD
Furmanite America, Inc.	No	
Furmanite America, Inc. Galarza Trucking	No	
Gateway Construction Company, Inc. Gatwood Crane Service, Inc.	No No	
	No	
Glenbrook Excavating/Concrete	No	
Groundhog Utility Construction	No	
GSG Consultants, Inc.	No	
Hampton, Lenzini & Renwick, Inc.	No	
Hanes Geo Components	No	
Hanson Pressure Pipe, Inc.	No	
Hard Rock Concrete Cutters	No	
Hard Rock Sawing & Drilling Specialist	No	
Hennegan & Associates, Ltd.	No	
Henry Frerk Sons, Inc.	No	
Hilfiker Co.	No	

Homer Tree Service, Inc.	No	
Industrial Fence, Inc.	Yes	D/MBE, VOSB
Industrial Steel Svc Ctr Inc	No	
J.A.C.K. Coffey, LLC	No	
Kent Companies	No	
L J Keefe Company	No	
LaFarge Aggregates	No	
Lura Enterprises, Inc.	No	
Mid American Water of Wauconda, Inc.	No	
Montemayor Construction, Inc.	Yes	D/MBE
Mt Carmel Stabilization Group, Inc.	No	
National Power Rodding Corporation	No	
Naylor Pipe Company	No	
Neenah Foundry Co	No	
Parker Concrete Pumping	No	
Plote Construction, Inc.	No	
Prairie Material Sales, Inc.	No	
Quality Saw & Seal	No	
R2 Logistics, Inc.	No	
Rico Enterprises, Inc.	No	
RMS Utility Services, Inc.	No	
RoadSafe Traffic Systems, Inc.	No	
Sine Wall, LLC	No	
Sonican Trucking, Inc.	No	
Sterling Lumber Co, Inc.	No	
Super Aggregates	No	
Traffic Control & Protection	No	
Truck King Hauling Contractors, Inc.	No	
Utility Concrete Products, LLC	No	
Velasco Enterprises, Inc.	No	
Vulcan Construction Materials, LP	No	
Welch Bros., Inc.	No	

^{*}The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

Construction Contract Tracker reports are updated monthly.

[^]This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.