Jane Addams Construction Projects		
Contract Number: I-14-4210		
Project Description: I-90 Widening and Reconstr	ruction - Oakton Street to Wolf P	oad
Budget: \$57,624,598	action - Carton Street to Woll R	Updated: 7/27/2017
Notice To Proceed: 1/29/2015	Project Phase:	
Contract Start Date: 1/29/2015		Jane Addams Memorial (I-90)
Contract Start Date: 1/29/2013 Contract Completion Date: 4/17/2017		Milepost 72.7 to 75.3
Contract Completion Date: 4/1//2017 Contract Award Amount: \$54,880,569	County:	
Contract Authorized Amount*: \$59,323,763		
Board Approval Date: 11/20/2014	Earned To Date:	Lorig Construction Company
DBE Advertised Goal: 18.00%	Percent Complete:	
Subcontractor List^	Percent complete.	99.013%
Name:	Divorcity Drogram	Diversity Contifications
A & A Cartage Inc.	Diversity Program:	Diversity Certifications:
A-K Underground,Inc.	No	
AC Iron, LLC	Yes	D/MBE
Aldridge Electric, Inc.	No	D, MIDE
Antigo Construction, Inc.	No	
Atlantic Painting Co.	Yes	D/MBE
Badger Daylighting Corp	No	D, MIDE
Brown R Cartage (dba Traffic Solutions)	No	
Chicago Cuts Concrete Cutting	No	
Chicago cuts concrete cutting Chicagoland Truckin Incorporated	Yes	D/MBE
Contech Engineered Solutions	No	D/IVIBE
DND Electric, Inc	Yes	MBE, VOSB
	Yes	D/MBE
Electrical Resource Management, Inc.		
Everlights Inc	Yes	D/WBE
Groundhog Utility Construction Hard Rock Concrete Cutters	No	
	No	
Hennegan & Associates, Ltd.	No	
Homer Tree Service, Inc.	No	D/MADE MOCD
ndustrial Fence, Inc.	Yes	D/MBE, VOSB
A Johnson Paving Company	No	WDE
INS, Inc.	Yes	WBE
indahl Brothers Inc.	No	D /MDE
Martinez Underground, Inc.	Yes	D/MBE
Natural Creations Landscaping, Inc.	Yes	D/MBE
Naylor Pipe Company	No	
Ozinga Ready Mix Concrete, Inc.	No	
Plote Construction, Inc.	No	
Procision Boring, Inc.	No	
Quality Saw & Seal	No	
Rock Solid Stabilization & Reclamation, Inc.	No	
S & J Construction Co., Inc.	Yes	D/WBE
Sine Wall, LLC	No	
Sunset Logistics, LLC	No	
Traffic Control & Protection	No	
Trafic Services, Inc.	No	
riad Metals International	No	
		I and the second se

No

Utility Concrete Products, LLC

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.