# **ILLINOIS TOLLWAY APRIL 2023 REPORTING**

# MONTHLY ENGINEERING RESOURCES

- Move Illinois Capital Program
- Central Tri-State Tollway (I-294) Project
- I-490 Tollway Project
- Systemwide Improvements



# ILLINOIS TOLLWAY APRIL 2023 BOARD MEETING



# **Move Illinois Budget Summary**

Projected Balance After Board Awards

# Preliminary as of March 31, 2023

Progran	n Element			Current Budget (millions)	Total Obligations (millions)	Budget Remaining (millions)	
Tri-State 1	Гоllway (I-94/I-294/I-80)			\$4,271.0	\$3,781.4	\$489.6	
Reagan M	lemorial Tollway (I-88)			\$358.1	\$307.3	\$50.8	
Jane Adda	ams Memorial Tollway (I-90)			\$2,359.2	\$2,320.9	\$38.3	
Veterans I	Memorial Tollway (I-355)			\$179.3	\$170.7	\$8.6	
Systemwi	de Improvements (SW)			\$3,180.4	\$1,953.8	\$1,226.6	
Tri-State (	I-294)/I-57 Interchange			\$324.7	\$307.2	\$17.6	
Elgin O'Ha	are Western Access (EOWA)			\$3,541.5	\$3,203.3	\$338.2	
Other Eme	erging Projects			\$58.8	\$27.5	\$31.3	
Move Illin	ois Total			\$14,273.0	\$12,072.0	\$2,201.0	
April Boa	ard Engineering Agenda Items		Service	Current	Total	Budget	Board
Project	Project Description	Firm Name	Туре	Budget (millions)	Obligations (millions)	Remaining (millions)	Item #
Tri-State (	(I-294)/I-57 Interchange			\$324,716,115	\$307,159,058	\$17,557,056	
4882	I-294 at I-57, Local Road Pavement Repairs	Martinez Frogs, Inc.	Construction		\$945,552		1
Projected	Balance After Board Awards				\$308,104,611	\$16,611,504	
Systemwi	ide Improvements (SW)			\$3,180,401,090	\$1,953,750,210	\$1,226,650,880	
4880	I-90 Ramp Pavement Repairs at East Riverside Boulevard	Areatha Construction Co., Inc.	Construction		\$1,175,164		2
9982	Consulting Engineer Services (General Engineering Contract)	WSP USA, Inc.	Professional Services - Supplement		\$5,353,000		6
Projected	Balance After Board Awards				\$1,960,278,374	\$1,220,122,716	
Tri-State	Tollway (l-94/l-294/l-80)			\$4,271,004,189	\$3,781,377,467	\$489,626,722	
4883	I-294 Northbound Roadway Asphalt Overlay and Pavement Marking, 95th Street to I-55	Plote Construction, Inc.	Construction		\$7,335,432		3
4873R	ITS and Fiber Fabrication and Storage, St. Charles Road to Wolf Road	Evergreen Supply Co.	Construction		\$602,122		5
Projected Balance After Board Awards					\$3,789,315,022	\$481,689,168	
Reagan M	lemorial Tollway (I-88)			\$358,091,560	\$307,290,427	\$50,801,132	
4879	I-88 Ramp Pavement Repairs at IL 31	K-Five Construction Corporation	Construction		\$1,155,866		4

\$308,446,293

\$49,645,267

# **MOVE ILLINOIS CAPITAL PROGRAM**

**DATA THROUGH MARCH 2023** 

In 2012, the Illinois Tollway launched the 15-year, \$12 billion capital program, *Move Illinois: The Illinois Tollway Driving the Future*. In 2017, the Board of Directors expanded the program to \$14 billion.

# **MOVE ILLINOIS PROGRAM BUDGET OVERVIEW (2012-2023)**


**\$12.1 billion** or **84.6**% of the program budget committed

57.4 billion, or approximately 51.8%, in construction work

53.0 billion, or approximately 21.3%, in consultant services

• \$1.7 billion, or approximately 12.0%, in other costs (utilities, ROW, misc.)

\$210.3 million in reimbursement agreements has been approved; reducing overall program costs by 1.5%





**PROGRAM EXPENDITURES** (2012-2023)



2012 \$10,156,365,238 spent 2026

### **PROGRAM BUDGET BY CORRIDOR** (2012-2023)

Program Element	Current Budget (millions)	Original Awards to Date (millions)	Contract Changes (CO/EWO/Supp.) (millions)	Total Obligations* (millions)	Budget Remaining (millions)
I-94/I-294/I-80	\$4,271.0	\$3,554.1	\$227.2	\$3,781.4	\$489.6
I-88	\$353.3	\$305.9	\$1.4	\$307.3	\$46.1
I-90	\$2,356.9	\$2,238.9	\$82.1	\$2,320.9	\$36.0
I-355	\$179.3	\$156.1	\$14.6	\$170.7	\$8.6
SW	\$3,198.2	\$1,728.9	\$224.8	\$1,953.8	\$1,244.4
I-294/I-57	\$314.0	\$293.9	\$13.3	\$307.2	\$6.8
EOWA	\$3,541.5	\$3,029.6	\$173.7	\$3,203.3	\$338.2
Other emerging projects	\$58.8	\$40.9	(\$13.5)	\$27.5	\$31.3
Totals	\$14,273.0	\$11,348.4	\$723.6	\$12,072.0	\$2,201.0

\*Total Obligations = Original Awards to Date + Contract Changes (CO/EWO/Supplements)
NOTE: \$572.2 million of additional Right of Way and Utility Authorizations reclassified from Contract Changes to Original Awards to Date

PROGRAM METRICS (2012-2023)


Created or sustained up to **119,870** jobs

Awarded **802** construction and professional services contracts

Closed out **553** construction and professional services contracts

# **MOVE ILLINOIS CAPITAL PROGRAM**

**DATA THROUGH MARCH 2023** 



2023 YTD	2023 Estimated Expenditures	Progress Through March 2023**	Percent Complete
Construction	\$915,903,720	\$120,779,840	13%
Design	\$64,697,046	\$11,539,655	18%
Inspection	\$142,653,967	\$34,320,434	24%
Other*	\$344,031,411	\$4,383,438	1%
Total	\$1,467,286,143	\$171,023,368	12%

<sup>\*</sup>Other includes non-roadway, right-of-way, utilities and third-party payments.

Preliminary financials are provided, as end-of-year data will be confirmed with the closing of the general ledger.

# 2023 PROGRAM METRICS (THROUGH MARCH 2023) Awarded 16 construction and professional services contracts Awarded 12 construction contracts less than \$10 million Closed out **32** construction and professional services contracts **CHANGE ORDERS AND EXTRA** WORK ORDERS (2012-MARCH 2023) \$263,538,331 executed 3.73% of program award I-94/I-294/I-80 \$116,842,476 I-490/IL 390 \$49,887,762 I-294/I-57 \$9,778,942 SW \$26,817,834 \$49,993,030 I-355 I-88 \$11,568,673

# **MOVE ILLINOIS PROGRAM PROGRESS MAP**



### COMPLETED

- Jane Addams Memorial Tollway (I-90) Rebuilding and Widening
- Illinois Route 390 Tollway Construction
- Existing System Needs Reagan Memorial Tollway (I-88),
   Veterans Memorial Tollway (I-355), Edens Spur Tollway (I-94)
- Tri-State Tollway (I-294)/I-57 Interchange

# **CONSTRUCTION UNDERWAY**

- I-490 Tollway Construction
- Central Tri-State Tollway (I-294) Reconstruction

(\$1,350,386)

<sup>\*\*</sup>Financial data presented is preliminary, unaudited and subject to change.

# **CENTRAL TRI-STATE TOLLWAY (I-294) PROJECT**

# DATA THROUGH MARCH 2023




- Reconstructing and widening 22 miles of I-294 from Balmoral Avenue to 95th Street
- Project scheduled from 2018-2026

### TOTAL PROJECT SPEND


\$4,040,792,153 project budget

- \$2,397,599,089 spent
- \$1,643,193,064 remaining



### **CONTRACT STATUS**

### 145 contracts awarded




<sup>\*\*</sup>Includes non-roadway, right-of-way, utilities and third-party work

### CHANGE ORDERS AND EXTRA WORK ORDERS

- \$101,266,849 executed
- **4.4%** of award

# **CORRIDOR STATUS DIAGRAM** Design Construction **Balmoral Avenue** SCHILLER PARK BENSENVILLE 490 - I-490 Tollway Project ELMHURST OAK BROOK ### BNSF Bridge WESTERN SPRINGS HINSDALE Mile Long Bridge WILLOW JUSTICE HICKORY HILLS 95th Street Graphic not to scale

# 2023 PROJECT PROGRESS BY PHASE




Spent: \$3,590,318



2023 Budget: \$509,641,454

Spent: \$72,713,142




# CENTRAL TRI-STATE BUDGET COMMITTED BY PHASE



Anticipated Total Cost: \$405,868,338

Committed: \$408,114,878



Anticipated Total Cost: \$2,699,454,470

Committed: \$2,401,855,122



Committed: \$425,447,746

# ELGIN O'HARE WESTERN ACCESS (EOWA) PROJECT

I-490 AND ILLINOIS ROUTE 390 TOLLWAYS - DATA THROUGH MARCH 2023



The I-490 Tollway, coupled with the new Illinois Route 390 Tollway, will provide 17 miles of new toll roads and direct access to O'Hare International Airport.

### TOTAL PROJECT SPEND


\$3,541,563,304 project budget

- \$2,444,528,562 spent
- \$1,097,034,742 remaining



### **CONTRACT STATUS**

160 contracts awarded



<sup>\*\*</sup>Includes non-roadway, right-of-way, utilities and third-party work


### CHANGE ORDERS AND EXTRA WORK ORDERS

- \$49,887,762 executed
- 3.3% of award

# Design Construction Interchange DES PLAINES VILLAGE O'HARE FRANKLIN PARK Graphic not to scale


**I-490 CORRIDOR STATUS DIAGRAM** 

# **2023 PROJECT PROGRESS BY PHASE**




**2023 Budget:** \$29,885,617

**Spent:** \$3,592,343




2023 Budget: \$322,747,200

**Spent:** \$19,095,111




# **ILLINOIS ROUTE 390 AND I-490 BUDGET COMMITTED BY PHASE**



**Anticipated Total Cost:** \$430,242,694

Committed: \$418,048,616



Anticipated Total Cost: \$1,795,267,936

Committed: \$1,554,472,200



Anticipated Total Cost: \$289,591,001

Committed: \$265,774,779

# **SYSTEMWIDE CONTRACT STATUS**

**DATA THROUGH MARCH 2023** 



# 2023 Project Highlights

- M-5 Maintenance Facility construction
- M-1 Maintenance Facility improvements
- Plaza 41 improvements
- Bridge Repairs on I-90 and I-355
- Pavement Repairs Systemwide

# Systemwide TOTAL PROJECT SPEND

\$1,350,831,558 project budget

- \$807,797,035 spent
- \$543,034,523 remaining

40% Remaining 60% Complete


# 2023 CONSTRUCTION CONTRACT STATUS

7 contracts awarded


13%


Complete





# 2023 MAINTENANCE FACILITY BUDGET





# 2023 INFRASTRUCTURE RENEWAL BUDGET

