

Elgin O'Hare Construction Projects

Contract Number:	I-13-4601
Project Description:	Reconstruct and Widen Elgin O'Hare Expressway - Meacham Road to Rohlwing Road
Budget:	\$30,492,369
	Updated: 7/27/2017

Notice To Proceed:	4/3/2014	Project Phase:	Construction
Contract Start Date:	4/3/2014	Route:	Elgin O'Hare (IL390)
Contract Completion Date:	5/26/2016	Location:	Milepost 11.1 to 12.0
Contract Award Amount:	\$30,540,953	County:	DuPage
Contract Authorized Amount*:	\$29,738,503	Prime Contractor:	Lorig Construction Company
Board Approval Date:	2/27/2014	Earned To Date:	\$29,732,456
DBE Advertised Goal:	18.00%	Percent Complete:	99.98%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
A & A Cartage Inc.	No	
A-K Underground, Inc.	No	
Aldridge Electric Inc, DBA GFS Construction LLC	No	
Antigo Construction, Inc.	No	
Clausen Structures, Inc.	No	
Clean Cut Tree Service, Inc.	No	
CMC Paving Solutions	No	
Contech Engineered Solutions	No	
Crown Painting, Inc.	No	
Del Toro Landscaping, Inc.	Yes	D/MBE
Evergreen Supply Co.	Yes	D/WBE
Gateway Construction Company, Inc.	No	
Homer Tree Service, Inc.	No	
Industrial Steel Construction, Inc	No	
James D Fiala Paving Co Inc	No	
JNS, Inc.	Yes	WBE
John Burns Construction Company	No	
K-Five Construction Corporation	No	
Lindahl Brothers Inc.	No	
Maintenance Coatings Co.	No	
Martinez Underground, Inc.	Yes	D/MBE
MIDCO Electric Supply, Inc.	Yes	D/WBE
Midwestern Electric Co., Inc.	Yes	D/MBE
National Industrial Maintenance	No	
Northern Contracting Inc	No	
Quality Saw & Seal	No	
RJ Underground, Inc.	No	
Rock Solid Stabilization & Reclamation, Inc.	No	
Traffic Control & Protection	No	
Utility Concrete Products, LLC	No	
Vulcan Construction Materials, LP	No	
Welch Bros., Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.