Elgin O'Hare Construction Projects Contract Number: I-15-4662 Project Description: EOWA - Advanced Earthwork & Frontage Roads - Supreme Drive to York Road Budget: \$23,634,748 Updated: 7/27/2017 Notice To Proceed: 6/2/2016 Project Phase: Construction Contract Start Date: 6/2/2016 Route: Elgin O'Hare (IL390) **Contract Completion Date:** 7/31/2017 Location: Milepost 5.9 to 12.1 Contract Award Amount: \$23,058,291 County: Cook, DuPage Contract Authorized Amount*: \$24,366,953 Prime Contractor: Plote Construction, Inc. **Board Approval Date:** 3/23/2016 Earned To Date: \$20,174,815

Percent Complete: 82.796%

Subcontractor List^

DBE Advertised Goal: 19.00%

| Name: | Diversity Program: | Diversity Certifications: |
|--|--------------------|---------------------------|
| Aldridge Electric, Inc. | No | |
| Alfred Benesch & Company | No | |
| Archon Construction Co Inc | Yes | WBE |
| Badger Daylighting Corp | No | |
| Chlorinating Ltd., Inc. | No | |
| Construction Testing & Instrumentation, Inc. | No | |
| Del Toro Landscaping, Inc. | No | |
| Dunnet Bay Construction Co. | No | |
| E.R. Bakey, Inc. | Yes | SDVOSB |
| Gateway Construction Company, Inc. | No | |
| Hampton, Lenzini & Renwick, Inc. | No | |
| Home Towne Electric, Inc | No | |
| Homer Tree Service, Inc. | No | |
| J.A.C.K. Coffey, LLC | No | |
| Material Solutions Laboratory | No | |
| Northern Contracting Inc | No | |
| Patrick Engineering, Inc. | No | |
| Procision Boring, Inc. | No | |
| Quality Saw & Seal | No | |
| Rico Enterprises, Inc. | No | |
| Rock Solid Stabilization & Reclamation, Inc. | No | |
| Schrack Environmental Consulting, Inc. | No | |
| Superior Road Striping, Inc. | No | |
| Testing Service Corp. | No | |
| Traffic Control & Protection | No | |
| Truck King Hauling Contractors, Inc. | No | |
| Velasco Enterprises, Inc. | No | |

^{*}The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

Construction Contract Tracker reports are updated monthly.

[^]This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.