

System Wide Construction Projects**Contract Number:** RR-15-4247**Project Description:** Reagan and Veterans Memorial Tollway Bridge Repairs**Budget:** \$1,375,504**Updated:** 3/23/2017

Notice To Proceed:	6/2/2016	Project Phase:	Construction
Contract Start Date:	6/2/2016	Route:	Systemwide
Contract Completion Date:	3/31/2017	Location:	Reagan: Mileposts 116.8 to 134.3 and Veterans: Milepost 7.3 to 22.0
Contract Award Amount:	\$1,310,004	County:	DuPage, Kane, Will
Contract Authorized Amount*:	\$1,395,184	Prime Contractor:	Lorig Construction Company
Board Approval Date:	4/28/2016	Earned To Date:	\$1,419,597
DBE Advertised Goal:	17.00%	Percent Complete:	100.00%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
Crown Painting, Inc.	Yes	D/WBE
Gateway Construction Company, Inc.	No	
Hecker and Company, Inc.	No	
Injection & Waterproofing Systems, Inc. dba IWS, Inc.	No	
Marking Specialists Corporation	No	
Northern Contracting Inc	No	
Quality Saw & Seal	No	
S & J Construction Co., Inc.	No	
Surf Prep	No	
Trafic Services, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.