

Systemwide Construction Projects

Contract Number:	RR-15-9182		
Project Description:	HVAC Toll Plaza Repairs		
Budget:	\$1,790,956	Updated:	1/26/2017
Notice To Proceed:	6/2/2016	Project Phase:	Construction
Contract Start Date:	6/2/2016	Route:	Systemwide
Contract Completion Date:	6/30/2017	Location:	Cooridorwide
Contract Award Amount:	\$850,000	County:	Cook, DuPage, Kane, Winnebago
Contract Authorized Amount*:	\$855,000	Prime Contractor:	RoadSafe Traffic Systems, Inc.
Board Approval Date:	2/25/2016	Earned To Date:	\$901,980
DBE Advertised Goal:	17.00%	Percent Complete:	100.00%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
Rae Products & Chemicals Corp	Yes	D/WBE

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.