Systemwide Construction Projects Contract Number: RR-15-9188 Project Description: Toll Plaza Lighting Upgrades - Reagan and Veterans Tollways Budget: \$561,884 Updated: 7/27/2017 Notice To Proceed: 8/3/2016 Project Phase: Construction Contract Start Date: 8/3/2016 Route: Systemwide **Contract Completion Date: 4/1/2017** Location: Cooridorwide Contract Award Amount: \$535,128 County: Systemwide Demarc Electric and **Prime Contractor:** Contract Authorized Amount*: \$643,808 Communications, LLC **Board Approval Date:** 5/26/2016 **Earned To Date:** \$306,439 DBE Advertised Goal: N/A Percent Complete: 47.598% Subcontractor List^ Name: **Diversity Program: Diversity Certifications:** Meade, Inc No

Construction Contract Tracker reports are updated monthly.

^{*}The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

[^]This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.