

Unassigned Construction Projects

Contract Number:	I-16-4269		
Project Description:	Fiber Optic Relocation		
Budget:	\$3,980,531		Updated: 7/27/2017
Notice To Proceed:	12/12/2016	Project Phase:	Construction
Contract Start Date:	12/12/2016	Route:	Systemwide
Contract Completion Date:	12/7/2018	Location:	Cooridorwide
Contract Award Amount:	\$3,790,982	County:	Systemwide
Contract Authorized Amount*:	\$3,790,982	Prime Contractor:	John Burns Construction Company
Board Approval Date:	9/22/2016	Earned To Date:	\$1,409,530
DBE Advertised Goal:	13.00%	Percent Complete:	37.181%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
Electric Conduit Construction	No	
Elite Fiber Optics LLC	No	
Industria, Inc.	Yes	D/MBE, VOSB
Work Zone Safety, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.