

Accelerated Bridge Construction in Illinois



Illinois Tollway – ABC Workshop

Dan Brydl, FHWA

March 6, 2017

Presentation Outline

- Float-in Truss
- Adjacent Box Beam Structures
- Partial Depth Deck Panels
- Full Depth Deck Panels
- Prefabricated Concrete Pier Caps
- SPMT Bridge Moves
 - Wells St., Torrence Ave., Bloomingdale Trail, One Other One???
- Bridge Slide-Ins
 - District 8 – near St. Louis
 - District 3 – near Kankakee

Center for Accelerating Innovation

Search Accelerating Innovation 

[FHWA Home](#) / [OIPD](#) / [Accelerating Innovation](#) / [Every Day Counts](#)

[Accelerating Innovation](#)

[Every Day Counts](#)

[STIC Network](#)

[AID Demonstration](#)

[Resources](#)

Every Day Counts

An Innovation Partnership with States

EDC Rounds

EDC-4 (2017 - 2018)

EDC-3 (2015 - 2016)

EDC-2 (2013 - 2014)

EDC-1 (2011 - 2012)

[Learn more about Every Day Counts >>](#)



EDC-4 Innovations (2017-2018)



EDC Overview Video



ATSPMs



Collaborative
Hydraulics (CHANGE)



Community
Connections

Events

Making the Business Case for Funding

e-Construction Webinar Series

March 15, 1:30-3:00pm ET

[Register](#)

Introduction to UHPC

UHPC Webinar Series

March 7, 1:00-2:30pm EST

[Register](#)

Why UHPC for Prefabricated Bridge Element Connections?

UHPC Webinar Series

April 4, 1:00-2:30pm EST

[Register](#)

EDC-2 Innovations (2013-2014)

3D Engineered Models for Construction

Using 3D engineered models allows for faster, more accurate and more efficient planning and construction of transportation projects. EDC-2 encouraged a transition from traditional two-dimensional design to 3D modeling as a strategy for shortening project delivery and improving quality and safety on the construction site.

Accelerated Bridge Construction (ABC)

Accelerated bridge construction enables highway agencies to replace bridges in hours and reduce planning and construction efforts by years, reducing traffic delays and potentially lowering project costs. EDC-2 promoted three ABC technologies:

- Geosynthetic Reinforced Soil-Integrated Bridge System (GRS-IBS)
- Prefabricated Bridge Elements and Systems (PBES)
- Slide-In Bridge Construction (SIBC)

Alternative Technical Concepts (ATC)

The use of alternative technical concepts gives contractors the opportunity to propose innovative, cost-effective solutions that are equal to or better than the contracting agency's

Contact

Nichole Causey
Marketing Specialist
(202) 366-0627
Nichole.Causey@dot.gov

EDC Rounds

[EDC-1 \(2011-2012\)](#)

[EDC-3 \(2015-2016\)](#)

[EDC-4 \(2017-2018\)](#)

Publications

[Final Report for EDC-2](#)

1993 – Every Day Didn't Count

But Illinois was already busy !!!

1993

Truss over the Cal-Sag

'93 7 21



1993



1993





Adjacent Box Beams

Can be considered ABC

Adjacent Box Beam Structures



Locals can build entire structure in 5 weeks

PPC DECK BEAM BRIDGES

HISTORY

MID 1960's - BEGAN USING ON STATE ROUTES



PPC DECK BEAM BRIDGES

HISTORY

LATE 1970's – CURTAILED USE ON STATE ROUTES

Heavy usage on the local system – "bread and butter" bridge of Illinois



PPC DECK BEAM BRIDGES

HISTORY

1988 – NOTED WATER INFILTRATING BEAMS



Liquid Bridge Killer



PPC DECK BEAM BRIDGES

DETERIORATION





Partial Depth Deck Panels





Full Depth Deck Panels



Full Depth Deck Panels


- Illinois has 4 in the inventory (that we know of)
 - Excluding cable stayed bridge
 - Two on IL Route 29 – D6
 - One in Greene County – D8
 - One in Chicago area – Peoria St.
 - Three built in 2000 – 17 yrs old
 - Peoria St – 2 years old


Route 29 Full Depth Deck Panels

Year Built: 2000











General Observations

- Looks very good for 12 year old deck
- No evidence of leakage anywhere
- Overlay performing well
- Precast parapets somewhat misaligned from construction, but performing fine
- A few panels had tight, hairline cracks running longitudinally along the length of the bridge (the few that had cracks there were two to four cracks) – doesn't appear detrimental








Very Typical View





The only joint leakage we could find – maybe from original construction?

The only leaching
crack on the bridge



Greene County Structure




Greene County – Full Depth Deck Panels





Closure Pour for Microsilica Overlay?
Not sure why?







Peoria Street – Circle Interchange

- Full depth deck panels
 - UPHC connections
 - Pedestrian Bridge
 - Latex Overlay
 - Construction Season - 2015
-
- Goal: Try full depth panels and UHPC as a guinea pig project for Illinois
-
- NOTE: Not for purposes of ABC this time



01 23 2015







01 23 2015















DUCAL
DARK GREY 300
2000 100000
1000 100000

SAFETY
BEFORE YOU MEET

Kiewit

BEKAERT

Dramix®

Steel wire fibres for concrete reinforcement

20
Kg.



CAUTION:
Puncture Hazard



0015892

DAMIX















Sikadur® 32, Hi-Mod

modulus, high strength, epoxy bonding/grouting adhesive

BUILDING TRUST

TO GRAVITY FEED CRACKS - pour neat material into vee-notched crack. Continue placement until completely filled. Seal underside of slab prior to filling if cracks reflect through.

LIMITATIONS

For applications exterior on-grade, consult Technical Service.

Minimum application temperature 40°F.

For spray applications, consult Technical Service.

Use only oven-dried aggregate.

CAUTION

COMPONENT 'A' - IRRITANT; Sensitizer Contains epoxy resin. Can cause skin irritation after prolonged or repeated contact. Skin and eye irritant. High concentrations of vapor may cause respiratory irritation. Avoid skin contact. Use only with adequate ventilation. Use of safety goggles and chemical-resistant gloves recommended. In case of exceedance of PELs, use an appropriate, properly fitted NIOSH/MSHA approved respirator. Remove contaminated clothing. Consult MSDS for more detailed information.

COMPONENT 'B' - SENSITIZER - Contains amines and crystalline silica (sand). Contact with eyes or skin may cause severe burns. Can cause skin and/or respiratory irritation after prolonged or repeated contact. Skin and eye irritant. High concentrations of vapor may cause respiratory irritation. Avoid skin contact. Use only with adequate ventilation. Use of safety goggles and chemical-resistant gloves is recommended. In case of exceedance of PELs, use an appropriate properly fitted NIOSH/MSHA approved respirator. Remove contaminated clothing. Consult MSDS for more detailed information.

First Aid: In case of skin contact, wash immediately and thoroughly with soap and water. For eye contact, flush immediately with plenty of water for at least 15 minutes. Remove contaminated clothing. For respiratory problems, remove person to fresh air.

Spill: Confine Spill. Collect with absorbent material, flush area with water. Dispose of in accordance with current applicable local, state, and federal regulations. Uncured material can be removed with approved solvent. Cured material may be removed mechanically.

Flammable Rating: H-2, F-1, R-0, P-C
(Aliphatic & Cycloaliphatic Amines) UN 3267

CHEMICAL INGREDIENTS		CAS No.
Silica, quartz		14808-80-7
Calcium carbonate		471-34-1
2,4,6-Tri(dimethylaminomethyl)phenol		90-72-2
Trade Secret	NJTSRN 02944800-5021p	
Trade Secret	NJTSRN 02944800-5028p	
Trade Secret	NJTSRN 02944800-5043p	
Trade Secret	NJTSRN 02944800-5043p	
Trade Secret	NJTSRN 02944800-5043p	

BATCH # 3001259650

KEEP OUT OF REACH OF CHILDREN
NOT FOR INTERNAL CONSUMPTION
FOR INDUSTRIAL USE ONLY
KEEP CONTAINER TIGHTLY CLOSED
CONSULT MATERIAL SAFETY DATA SHEET
FOR MORE INFORMATION

LIMITED WARRANTY: Sikka warrants its products for the life of the installation to be free from manufacturing defects and for the technical properties on the current technical data sheet to be directed within shelf life. Sikka does not warrant the intended use or replacement of products or the cost of labor. NO OTHER WARRANTIES, EXPRESS OR IMPLIED, INCLUDING ANY WARRANTY OF MERCHANTABILITY OR FITNESS FOR PURPOSE, SHALL BE IN EFFECT. SIKKA SHALL NOT BE LIABLE FOR ANY OR CONSEQUENTIAL DAMAGES.

Construction Products Division
24 HOUR EMERGENCY HOTLINE
1-800-424-5830





















Prefabricated Concrete Pier Caps

MLK Connector – IDOT District 8
2016



8 Similar Pier Caps



MLK Connector – IDOT District 8











HC210

WORKHORSE

Keeley & Sons
EQUIPMENT RENTALS & SALES, LLC

135
130






Estimated Time Savings = 4-6 weeks

District is extremely interested in
continuing this technology in the future



Bridge Slide-ins

Illinois' First Attempt – US 40 over Shoal Creek



11/04/16 Letting





STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS

PROPOSED HIGHWAY PLANS


FAS ROUTE 779 (US 40)
SECTION 35-1-BR
BRIDGE REPLACEMENT
BOND COUNTY

F.A.S. RTE.	SECTION	COUNTY	TOTAL SHEETS
779	35-1-BR	BOND	57
ILLINOIS			

OF SHEETS, SEE SHEET NO. 2

TRAFFIC DATA

2013 ADT = 1200 (ACTUAL)
2018 ADT = 1250 (ESTIMATED)
2038 ADT = 1550 (ESTIMATED)
SU = 4.2% MU = 1.0%



PLANS HAVE BEEN PREPARED USING STANDARD SCALES. REDUCED SIZED PLANS WILL NOT STANDARD SCALES. IN MAKING MEASUREMENTS PLANS, THE ABOVE SCALES MAY BE USED.

LOCATION INFORMATION FOR EXCAVATION

3

DESIGN DESIGNATION


N/A

ENGINEER: HERVE GELIN (618) 346-3179
MANAGER: BILLIE OWEN (618) 346-3209

CT NO. 76E04

C-98-087-10

HGV



MAP NOT TO SCALE

GROSS /NET LENGTH = 0.158 MILE

PROPOSED SINGLE SPAN 45' WEB GIRDER
BRIDGE OVER WEST FORK SHOAL CREEK
108'-0" BACK TO BACK ABUTS, 0° SKEW
STA. 1574+34.5
S.N. 003-0020 (E), S.N. 003-0063 (P)
BEGIN STA. 1571+45
END STA. 1579+80
LAT: 38.8352
LONG: -89.5087

D-58-068-10



LOCATION OF SECTION INDICATED THUS: -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS

SUBMITTED Aug. 5 20 16
J. K. K. REGIONAL ENGINEER
Sept 30 20 16
M. M. A. ENGINEER OF DESIGN AND ENVIRONMENT
Sept 30 20 16
A. K. DIRECTOR OF PROGRAM DEVELOPMENT

PRINTED BY THE AUTHORITY
OF THE STATE OF ILLINOIS

work into final location using jacking and bridge construction (SLC) techniques with
 ated Bridge Construction (ABC) contract to reduce traffic detour days.

set in SE corner of bridge abutment ext.: Elev. 480.68

SHEETS

& Elevation

Procedures

Elevations

each Slab Elevations

re

etails

each Slab Details

Steel

Bearing Assembly, Type I


pair Details


Details

rapet Slip-Forming Option

Logs

ELEVATION





SECTION THRU BRIDGE PRIOR TO SLIDE-IN
 (Looking West at West abutment. East abutment mirror image)

Lateral Slide Br Superstructure

QUANTITY	UNIT OF MEASURE	UNIT PRICE
1.000	L SUM	
		275,000.0000
		267,890.0000
		197,515.0000
		300,000.0000
		225,000.0000


Bid Item is 15.2% of total contract

Work to Date

- 21 Day Closure Allowed
- Nothing Yet
- You're probably invited if you want to see the slide-in later in the year

Illinois' Second Attempt at SIBC

- Illinois 115 over Gar Creek
- Kankakee County
- March 2017 Letting – Last Friday







3-2017 LETTING ITEM 006

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

FAU RTE 6188	SECTION (39C) 1-BR
--------------------	-----------------------

NOTES

DETAILS

STRUCTURE NO. 046-0152)
CAUSEWAY/WORK PAD PLAN
STRUCTURE NO. 046-0107)


PROPOSED HIGHWAY PLANS

FAU 6188 (IL 115)
SECTION (39C) 1-BR
PROJECT ACM-6188(003)
BRIDGE REPLACEMENT
OVER GAR CREEK
KANKAKEE COUNTY

C-93-003-16

STANDARDS, SEE SHEET NO. 2


REMOVE AND REPLACE THE SUPERSTRUCTURE
BRIDGE WITH A SINGLE SPAN STEEL
RAIL WILL BE REPLACED IN ALL FOUR
LANS FOR 3R PROJECTS. THE ROADWAY
ADJUSTED TO ACCOMMODATE THE
IS WORK ALSO INCLUDES ROADSIDE
MENT OF DITCHES. TRAFFIC WILL BE
OF THE BRIDGE. ACCELERATED BRIDGE
TO LIMIT THE ROAD CLOSURE PERIOD.



USING STANDARD
PLANS WILL NOT
TAKE MEASUREMENTS
MAY BE USED.


FOR EXCAVATION

ALEXANDER, PE



[Signature] 12/7/2016
SIGNATURE DATE
11/20/2017
EXPIRES

N
LOCATION MAP
NOT TO SCALE



LOCATION OF SECTION INDICATED THUS: -


TRAFFIC DATA

ROUTE: FAU 6188 (IL RTE. 115)
FUNCTIONAL CLASS: MINOR ARTERIAL (URBAN)
EXISTING ADT: 2850 (2011)
CONSTRUCTION ADT: 3000 (2017)
DESIGN ADT: 4000 (2037)
PV: 76% SU: 10% MU: 14%

DESIGN SPEED: 55 MPH
POSTED SPEED: 55 MPH

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION
SUBMITTED December 9, 2014
Kevin March
Jan 27, 2017
Maurice M. Ac
ENGINEER OF DESIGN
Jan 27, 2017
DIRECTOR OF PROJECTS


BRIDGE PLAN VIEW AT CONSTRUCTION POSITION



BRIDGE SECTION AT CONSTRUCTION POSITION

- Notes:
1. Jacking Device location for the bridge will be at each concrete diaphragm.
 2. Section A-A & B-B see sheets.

BRIDGE ELEVATION AT CONSTRUCTION POSITION



Distance of lateral move = 41'1"

Spec Requirements

- 72 Hour - Road Closure
 - Can occur anytime between 6/15/17 and 10/31/17
 - Penalty : \$2,000 per hour past 72 hours
- Prefabricated Elements
 - Abutment Pile Caps
 - Abutment Wing Walls
 - Full Depth Bridge Approach Slabs

SPMT Bridge Moves

In Illinois

- Wells Street Bridge
- Torrence Ave Bridge
- Bloomingdale Trail Bridge

Wells Street Bridge, Chicago - 2002



111-ft long, 25-ft high, 425-ton truss span installed over a weekend

Torrence Avenue Bridge Move

- August 25, 2012 – Saturday
- About 6-7 hours to move into place
































Boomingdale Trail

- Took Unused RR bridge from Ashland Ave.
- Moved it to yard to rehab/paint
- Moved it to Western Ave. for Relocation
- 200,000 lbs – bridge weight
- 70 feet long
- Old RR Thru girder bridge

March 29, 2014



March 29, 2014



For more info

visit

the606.org

MAMMOET



22 Days Later



1.5 Mile Bridge Walk





Questions???