



## Active Construction Contracts

as of 11/30/2022

Board Date	Contract Number	Vendor	Auth Amount	Invoiced	% Complete	Description	Contract State	Final Pymt	NTP Date	Substantial Compl Date
11/17/22	I-21-4746	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$9,910,401	\$0	0.00 %	Elgin O'Hare Western Access (I-490) Roadway Construction At Touhy Avenue Mile Post 5.75	Award	No		09/01/23
11/17/22	RR-21-9244	John Burns Construction Company	\$3,228,784	\$0	0.00 %	Weigh-In Motion Installation Reagan Memorial Tollway (I-88) Orchard Road To Eola Road Mile Post 115.4 To Mile Post 120.3	Award	No		08/28/23
11/17/22	RR-22-9265	Maintenance Coatings Co.	\$3,150,780	\$0	0.00 %	Pavement Marking Installation Jane Addams Memorial Tollway (I-90) Kishwaukee River To Des Plaines River Mile Post 18.9 to Mile Post 78.5	Award	No	01/16/23	09/19/23
11/17/22	RR-22-9266	RoadSafe Traffic Systems, Inc.	\$3,883,491	\$0	0.00 %	Systemwide Pavement Marking Installation	Award	No	02/14/23	
11/17/22	RR-22-9267	Meade, Inc	\$1,192,676	\$0	0.00 %	Systemwide ITS Device Installation And Material Fabrication	Award	No	01/17/23	01/18/24
10/20/22	I-20-4729	Foundation Mechanics, LLC	\$3,958,573	\$0	0.00 %	Elgin O'Hare Western Access (I-490) Earthwork and Drainage Improvements at Taft Avenue Mile Post 1.0	Award	No		
10/20/22	I-21-4831	Judlau Contracting, Inc.	\$81,203,159	\$0	0.00 %	Tri-State Tollway (I-294) Roadway Reconstruction And Widening Flagg Creek To Hinsdale Oasis Mile Post 23.8 To Mile Post 25.0	Award	No		
10/20/22	RR-22-4856	Plote Construction, Inc.	\$2,529,536	\$0	0.00 %	Tri-State Tollway (I-294) Plaza Improvements at I-55 (Plaza 37) M.P. 23.8	Award	No		09/05/23
10/20/22	RR-22-4858	Sheridan Plumbing & Sewer, Inc.	\$958,903	\$0	0.00 %	I-90, M-5 Maintenance Facility Watermain and Sanitary Sewer Installation	Award	No		
09/29/22	I-21-4832	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$97,432,591	\$0	0.00 %	Tri-State Tollway (I-294) Roadway Reconstruction and Widening Hinsdale Oasis to 47th Street Mile Post 25.0 to Mile Post 26.4	Award	No		10/27/25
09/29/22	I-21-4833	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$104,068,808	\$0	0.00 %	Tri-State Tollway (I-294), Roadway and Bridge Reconstruction and Widening, 47th Street to Ogden Ave, Mile Post 26.4 to Mile Post 27.8	Obligated	No	11/15/22	10/27/25
08/18/22	I-19-4485	Schwartz Excavating, Inc.	\$2,305,240	\$0	0.00 %	Tri-State Tollway (I-294), Grading and Drainage Improvements at The Elmhurst Quarry	Obligated	No	09/23/22	10/10/23
08/18/22	I-21-4834	Lorig Construction Company	\$130,421,626	\$0	0.00 %	Tri-State Tollway (I-294) Roadway and Bridge Reconstruction and Widening, Ogden Avenue to Cermak Road M.P. 27.8 to M.P. 29.5	Obligated	No	11/14/22	10/27/25
08/18/22	I-21-4835	Walsh Construction Company II, LLC	\$205,907,292	\$0	0.00 %	Tri-State Tollway (I-294) Roadway and Bridge Reconstruction Northbound I-294/I-290/I-88 Interchange Roosevelt Road To St. Charles Road Mile Post 30.5 To Mile Post 32.4	Obligated	No	10/24/22	11/20/24
08/18/22	RR-21-9256R	Drive Construction, Inc.	\$788,000	\$0	0.00 %	Plumbing/Fire Protection Traffic Operation Center And Dispatch Center Renovation Veterans Memorial Tollway (I-355) Milepost 19.8 (Central Administration Building)	Award	No		03/17/23
07/20/22	RR-22-4842	MYS, Inc.	\$839,926	\$0	0.00 %	M-5 Maintenance Facility Access Improvements Jane Addams Memorial Tollway (I-90) Mile Post 64.8 (Central Road)	Obligated	No	09/16/22	11/18/22
06/16/22	I-20-4727	Lorig Construction Company	\$145,407,767	\$5,545,530	3.81 %	Elgin O'Hare Western Access (I-490) Roadway and Bridge Construction Franklin Avenue to Illinois Route 19 (Irving Park Road) Mile Post 0.6 To Mile Post 1.0	Obligated	No	08/19/22	12/15/24
06/16/22	I-21-4736	Judlau Contracting, Inc.	\$21,133,069	\$854,550	4.04 %	Elgin O'Hare Western Access Tollway (I-490) Railroad Bridge Construction, Union Pacific Railroad over Grand Avenue East of Tri-State Tollway (I-294), MP 35.0 to MP 35.4	Obligated	No	08/15/22	08/31/23
06/16/22	RR-21-4823R	Rausch Infrastructure, LLC	\$2,068,765	\$83,700	4.05 %	Veterans Memorial Tollway (I-355), Noise Abatement Wall Repairs, 83rd Street to Army Trail Road, MP 14.95 to MP 29.8	Obligated	No	08/09/22	06/14/23
06/16/22	I-21-4838	Natural Creations Landscaping, Inc.	\$494,907	\$82,242	16.62 %	Tri-State Tollway (I-294) Landscape Planting Improvements at Burlington Northern Santa Fe Railway (BNSF) Mile Post 26.5 to Mile Post 26.8	Obligated	No	07/22/22	05/31/23
05/19/22	I-21-4837	Aldridge Electric, Inc.	\$12,961,988	\$501,468	3.87 %	Active Traffic Management (ATM) System-ITS Device and Fiber Installation; Wolf Rd to Balmoral Ave	Obligated	No	07/22/22	10/30/23
05/19/22	RR-22-4839	Foundation Mechanics, LLC	\$1,845,744	\$945,190	51.21 %	Drainage Improvements Tri-State Tollway(I-94) Half Day Road To Atkinson Road Mile Post 15.0 To Mile Post 21.9	Obligated	No	07/13/22	09/30/22
05/19/22	RR-22-4840	Vixen Construction, Inc.	\$205,369	\$191,100	93.05 %	Bridge Sealing: Tri-State Tollway (I-94), Canadian National Railway to US41, MP16.6 to MP1.1	Obligated	No	07/13/22	10/12/22
05/19/22	RR-22-4843	Sumit Construction Co., Inc.	\$6,337,026	\$2,436,733	38.45 %	Concrete Pavement Repairs; Jane Addams Memorial Tollway (I-90); MP 18.5 (Kishwaukee River) to MP 78.9 (River Road)	Obligated	No	07/13/22	11/18/22



## Active Construction Contracts

as of 11/30/2022

Compl. Date	Contract PM	Vendor Count
11/01/23	J. Szabo	1
09/25/23		1
09/19/25	D. Estelle	1
	D. Estelle	1
01/18/26	A. Aladham	1
	D. Framarin	1
	R. Hanba	1
10/11/23	A. Pebler	1
	W. Doyle	1
05/15/26	R. Sainvil	1
05/15/26	R. Sainvil	3
11/08/23	M. Brink	1
05/15/26	J. Szabo	4
12/18/24	R. Hanba	8
04/21/23	W. Doyle	1
05/27/23	W. Doyle	1
07/01/25	B. Shramovich	9
09/30/23	B. Shramovich	8
07/25/23	D. Estelle	1
06/01/24	J. Ziegler	1
12/29/23	A. Aladham	8
11/11/22	T. Ersfeldt	4
11/11/22	T. Ersfeldt	3
12/19/22	D. Framarin	4



## Active Construction Contracts

as of 11/30/2022

Board Date	Contract Number	Vendor	Auth Amount	Invoiced	% Complete	Description	Contract State	Final Pymt	NTP Date	Substantial Compl Date
04/26/22	I-21-4814	Lorig Construction Company	\$4,136,940	\$2,885,898	69.76 %	Replacement of Noise Abatement Wall at Plaza 35 and Noise Abatement Wall Fabrication Tri-State Tollway (I-294) Mile Post 30.0 to Mile Post 31.6	Obligated	No	06/22/22	01/04/23
04/26/22	I-21-4818	Foundation Mechanics, LLC	\$1,350,150	\$74,549	5.52 %	Watermain Cathodic Protection Installation, Jane Adams Tollway (I-90), Illinois Route 59 to Illinois Route 83, MP 59.0 to MP 73.5	Obligated	No	06/22/22	11/01/22
04/26/22	I-21-4820	Foundation Mechanics, LLC	\$1,011,340	\$737,346	72.91 %	Bridge Rehabilitation Tri-State Tollway (I-294) I-294/I-55 Ramp Ab Over Sewage Disposal Road Mile Post 23.75	Obligated	No	06/21/22	10/14/22
04/26/22	I-21-4830	Schwartz Excavating, Inc.	\$757,813	\$173,207	22.86 %	Tri-State Tollway (I-294) Grading And Drainage Improvements M.P. 5.0 (167th Street) To M.P. 6.0 (159th Street) Cook County	Obligated	No	06/17/22	10/15/22
04/26/22	RR-21-9257R	Craft Mechanical LLC	\$1,519,278	\$306,756	20.19 %	Heating, Ventilating, and Air Conditioning (HVAC) Traffic Operations Center and Dispatch Center Renovation Veterans Memorial Tollway (I-355) Milepost 19.8 (Central Administration Building)	Obligated	No	06/13/22	03/17/23
04/26/22	RR-21-9258R	Engineered Services, Inc. dba PowerLink Electric	\$8,071,037	\$1,651,161	20.46 %	Electrical/Information Technology Traffic Center And Dispatch Center Renovation Veterans Memorial Tollway (I-355) Milepost 19.8 (Central Administration Building)	Obligated	No	06/13/22	03/17/23
03/21/22	I-19-4714	Dunnet Bay Construction Co.	\$23,522,823	\$8,394,044	35.68 %	I-490 and IL Rte 390 Interchange Roadway and Bridge Construction IL 390 M.P. to M.P. 17.0	Obligated	No	05/24/22	10/25/23
03/16/22	RR-21-4583R	Foundation Mechanics, LLC	\$1,844,732	\$489,212	26.52 %	Weigh-In-Motion Replacement, Veterans Memorial Tollway (I-355), Mile Post 2.2 (Bruce Road)	Obligated	No	05/16/22	01/06/23
03/16/22	RR-21-4589	Aldridge Electric, Inc.	\$2,368,014	\$345,359	14.58 %	Weigh-In-Motion Replacement Tri-State Tollway (I-94), M.P. 3.1 (IL 173)	Obligated	No	05/12/22	10/31/22
03/16/22	RR-21-4824R	Fence Masters, Inc.	\$3,839,207	\$933,559	24.32 %	Systemwide Roadway Appurtance Repairs: Systemwide	Obligated	No	04/28/22	
03/16/22	RR-22-4841R	Fence Masters, Inc.	\$82,352	\$74,117	90.00 %	Small Purchase Procurement (Goods & Services 22-0017R) of materials and labor to repair damaged guardrail	Approved	No		
02/17/22	I-21-4594	Lorig Construction Company	\$9,497,046	\$1,832,271	19.29 %	88th/Cork Avenue at I-294 Interchange Roadway and Bridge Construction County Highway W30-Section 19 -W3019-00-PV	Obligated	No	04/19/22	12/20/23
02/17/22	I-21-4741	Meru Corporation	\$1,246,051	\$48,157	3.86 %	Utility Relocation Under Union Pacific Railroad Elgin O'Hare Western Access Tollway (I-490) M.P. 0.36	Obligated	No	05/05/22	07/31/22
02/17/22	RR-21-4816	Natural Creations Landscaping, Inc.	\$674,357	\$127,384	18.89 %	Landscape Planting Improvements Veterans Memorial Tollway (I-355) M.P. 12.0 TO M.P. 19.25 (I-55 to Ogden Avenue)	Obligated	No	03/11/22	06/01/23
02/17/22	I-21-4817	Areatha Construction Co., Inc.	\$1,800,225	\$1,363,397	75.73 %	Tri-State Tollway (I-294) Replacement of Noise Abatement Wall NB I-294 to EB Ogden Avenue Ramp M.P. 27.3 to M.P. 27.5	Obligated	No	05/05/22	11/14/22
02/17/22	RR-21-4819	Plote Construction, Inc.	\$17,901,683	\$10,934,316	61.08 %	Tri-State Tollway (I-294) Pavement and Shoulder Rehabilitation Flagg Creek to Cermak Road	Obligated	No	04/26/22	11/15/22
02/17/22	RR-21-4822	Path Construction Company, Inc.	\$2,793,171	\$2,382,723	85.31 %	Structural Rehab Tri-State (I-294) M.P. 40.8 (I-90) and IL. Rt 390 M.P. 7.14 M.P.15.27	Obligated	No	04/25/22	10/19/22
02/17/22	I-21-4826	Hecker and Company, Inc.	\$1,305,419	\$731,730	56.05 %	Tri-State Tollway (I-294) Material Fabrication And Storage For Intelligent Transportation Systems (ITS) 95th Street To Flagg Creek Mile Post 17.8 To 23.8	Obligated	No	03/30/22	03/03/23
02/17/22	RR-21-4827	Plote Construction, Inc/Peter Baker & Son Co.	\$31,123,031	\$25,910,466	83.25 %	Pavement Rehab. Tri-State (I-94) Half Day Rd to Atkinson Rd. M.P. 21.90 to M.P. 15.00	Obligated	No	04/26/22	10/19/22
01/20/22	I-21-4597	Enlight Contracting, LLC	\$2,214,576	\$691,785	31.24 %	Tri-State Tollway (I-294) Water Main Construction at Mile Long Bridge	Obligated	No	03/25/22	11/25/22
01/20/22	RR-21-4821	K-Five Construction Corporation	\$5,984,316	\$4,186,085	69.95 %	Systemwide Pavement Repairs, Tri-State Tollway (I-294) M.P. 23.1 (I-55) to M.P. 39.8 (Balmoral Avenue) and Systemwide	Obligated	No	03/28/22	03/31/23
12/16/21	RR-20-4342R	Foundation Mechanics, LLC	\$1,869,659	\$751,316	40.18 %	Systemwide Ramp Queue Detection	Obligated	No	02/14/22	12/23/22
12/16/21	RR-21-4591	Aldridge Electric, Inc.	\$2,858,553	\$1,054,943	36.90 %	Systemwide Sign Structure And Dynamic Message Sign Improvements	Obligated	No	02/14/22	11/04/22
12/16/21	I-21-4598	Martam Construction, Inc.	\$4,303,232	\$1,598,458	37.15 %	Tri-State Tollway (I-294) Roadway Reconstruction and Bridge Rehabilitation at Ogden Avenue (MP 27.40 to MP 27.55)	Obligated	No	02/14/22	12/08/22
12/16/21	I-21-4737	Judlau Contracting, Inc.	\$38,183,118	\$4,901,308	12.84 %	Elgin O'Hare Western Access Tollway (I-490) Railroad Retaining Wall Construction CPR Bensenville Yard to Irving Park Road (IL 19) M.P. 0.9 to M.P. 1.8	Obligated	No	02/11/22	05/01/24



## Active Construction Contracts

as of 11/30/2022

Compl. Date	Contract PM	Vendor Count
04/28/23	D. Cedeno	7
12/01/22	A. Pebler	4
10/28/22	M. Brink	6
11/15/22	A. Pebler	6
04/21/23	W. Doyle	8
04/21/23	W. Doyle	6
12/01/23	J. Szabo	18
02/20/23	A. Aladham	10
12/15/22	A. Aladham	6
05/16/23	T. Ersfeldt	6
10/03/22	T. Ersfeldt	1
07/03/24	M. Brink	12
08/30/22	D. Framarin	4
06/01/26	J. Noe	2
12/16/22	D. Cedeno	5
12/13/22	K. Keslinke	20
11/18/22	M. Faraj	9
03/31/23	A. Aladham	4
11/18/22	D. Framarin	28
12/23/22	K. Keslinke	9
05/26/23	J. Szabo	11
01/31/23	A. Pebler	4
12/09/22	R. Sainvil	9
12/16/22	J. Szabo	24
05/31/24	B. Shramovich	11



# Active Construction Contracts

as of 11/30/2022

Board Date	Contract Number	Vendor	Auth Amount	Invoiced	% Complete	Description	Contract State	Final Pymt	NTP Date	Substantial Compl Date
11/18/21	RR-21-4595	Western Remac, Inc.	\$1,181,497	\$958,780	81.15 %	Overhead Sign Structure Repairs Jane Addams Memorial Tollway (I-90) Mile Post 62.0 (Barrington Road) to Mile Post 75.8 (Higgins Road)	Obligated	No	01/20/22	06/22/22
11/18/21	I-21-4738	Lorig Construction Company	\$109,522,185	\$8,097,407	7.39 %	EOWA (I-490) Railroad Track Relocation UPRR from south of Grand Ave to Irving Park Rd (IL 19), Retaining Wall Const. and Earthwork from Tri-State Tollway (I-294) to Franklin Ave and from MP 5.6 (Touhy Ave IL 72) to MP 5.75 (Old Higgins Rd)	Obligated	No	01/20/22	10/31/23
11/18/21	I-21-4739	Metromex Contractors	\$152,894	\$152,894	100.00 %	Elgin O'Hare Western Access I-490 and IL RT 390 Interchange York Road Rehabilitation South Thorndale Avenue to South of Supreme Drive I-490 Mile Post 3.2 to Mile Post 3.9 IL 390 Mile Post 16.9	Obligated	Yes	02/01/22	08/03/22
10/21/21	I-19-4456	Walsh Construction Company II, LLC	\$4,416,181	\$3,673,260	83.18 %	Hinsdale OASIS Bridge Demolition, Grading and Building and Communication Tower Removal, Tri-State Tollway (I-294), Bridge No. 249-O, M.P. 25.0 to M.P. 25.1 and M.P. 31.0	Obligated	No	01/12/22	09/23/22
10/21/21	I-21-4732	Walsh Construction Company II, LLC	\$215,584,837	\$75,807,043	35.16 %	Elgin O'Hare Western Access Tollway (I-490), Railroad Bridge Construction, Union Pacific Railroad, Franklin Ave. to South of Irving Park Road (IL 19), Earthwork Jane Addams Memorial Tollway (I-90), Barrington Road, M.P. 62.00 to M.P. 62.25	Obligated	No	12/08/21	11/30/23
09/09/21	I-21-4582	Lorig Construction Company	\$48,506,726	\$18,089,631	37.29 %	Roadway and Bridge Reconstruction Tri-State Tollway (I-294), Ramp F from South of I-290 to South of St. Charles Road, MilePost 30.3 to Milepost 32.3	Obligated	No	10/21/21	01/24/23
09/09/21	RR-21-4587	The George Sollitt Construction Company	\$33,822,791	\$15,750,636	46.57 %	M-5 Maintenance Facility Facility Jane Addams Memorial Tollway (I-90) MilePost 64.8(Central Road)	Obligated	No	10/25/21	03/31/23
09/09/21	RR-21-4588	Utility Dynamics Corp	\$2,052,243	\$46,170	2.25 %	Systemwide Lighting Repairs, Systemwide	Obligated	No	11/12/21	12/22/22
09/09/21	RR-21-9237	Utility Dynamics Corp	\$3,028,633	\$1,397,039	46.13 %	I-88 and I-90 CCTV Camera Installation, Reagan Memorial Tollway (I-88) M.P. 59.0 - 91.2, Jane Addams Memorial Tollway (I-90) M.P. 5.1 - 26.4	Obligated	No	10/25/21	12/30/22
07/22/21	RR-21-4581	Lizzette Medina & Co.	\$619,827	\$33,753	5.45 %	Landscape Planting Improvements-Tri-State Tollway and Edens Spur (I-94) M.P. 22.1 To M.P. 30.0 (Illinois Route 22 To Edens Expressway)	Obligated	No	09/17/21	06/01/23
07/22/21	RR-21-4586	Demarc Electric and Communications, LLC	\$1,375,996	\$800,779	58.20 %	Systemwide ITS Preservation and Rehabilitation	Obligated	No	10/18/21	11/29/22
06/24/21	RR-20-4550	Lorig Construction Company	\$6,834,997	\$5,359,690	78.42 %	Tri-State Tollway (I-294) Pedestrian Bridge Construction MP 26.5	Obligated	No	08/05/21	05/26/23
06/24/21	RR-21-9230	Marking Specialists Corporation	\$1,473,556	\$869,099	58.98 %	Systemwide Pavement Marking	Obligated	No	08/19/21	11/30/22
05/27/21	RR-20-4556	Cardinal State, LLC	\$611,529	\$260,074	42.53 %	Landscape Planting Improvements Veterans Memorial Tollway (I-355) M.P. 24.90 to M.P. 29.8	Obligated	No	09/08/21	06/01/22
05/27/21	RR-20-4557	Natural Creations Landscaping, Inc.	\$885,011	\$476,084	53.79 %	Landscape Planting Improvements Veterans Memorial Tollway (I-355) MP 19.25 To MP 24.90	Obligated	No	07/07/21	06/01/22
04/22/21	I-19-4475	Dunnet Bay Construction Co.	\$21,478,346	\$13,038,522	60.71 %	I-57 Widening over CSX and B OCT Railroad Bridge and I-57 Restriping	Obligated	No	06/09/21	08/01/23
04/22/21	RR-20-4551	City Escape Garden & Design, LLC	\$244,375	\$140,827	57.63 %	I-294 Landscape Plantings- O'Hare Oasis to UPRR Tri-State Tollway M.P. 38.0 to M.P. 39.3	Obligated	No	06/25/21	06/01/22
04/22/21	RR-20-4553	Cardinal State, LLC	\$797,134	\$536,554	67.31 %	Landscape Planting Improvements Reagan Memorial Tollway (I-88) Mile Post 117.2 to Mile Post 140.0 (Fox River to I-294)	Obligated	No	09/01/21	06/01/22
04/22/21	RR-20-4554	Martam Construction, Inc.	\$16,742,348	\$9,569,119	57.16 %	Box Culvert Construction Tri-State Tollway (I-294) Ogden Avenue to Cermak Road Mile Post 27.8 to Mile Post 29.5	Obligated	No	06/15/21	10/28/22
04/22/21	RR-20-4555	Lorig Construction Company	\$23,353,186	\$15,662,116	67.07 %	Bridge Replacement Tri-State Tollway (I-294) Plainfield Road Over I-294 and Flagg Creek M.P. 24.3 to M.P. 24.6	Obligated	No	06/17/21	12/01/22
04/22/21	RR-21-4574	Western Remac, Inc.	\$906,563	\$906,563	100.00 %	Tri-State Tollway (I-294) Plaza Improvements Plaza 29 - Touhy Avenue and Plaza 33 - Irving Park Road Mile Post 38.25 to Mile Post 42.0	Obligated	Yes	07/06/21	09/21/21
03/25/21	RR-20-4544	Foundation Mechanics, LLC	\$5,209,696	\$5,149,809	98.85 %	I-88 Reagan Memorial Tollway, M-8 Maintenance Facility Westbound Access Road, Kane County, IL 25 To Plaza 61, M.P. 117.4 To M.P. 117.5	Obligated	No	04/28/21	05/13/22
03/25/21	RR-20-4549	Elite Fiber Optics LLC	\$2,217,355	\$69,978	3.16 %	Fiber Optic Construction Upon Request - Systemwide	Obligated	No	07/06/21	
03/25/21	RR-20-4552	Lorig Construction Company	\$1,616,358	\$1,071,105	66.27 %	Structural Rehabilitation Veterans Memorial Tollway (I-355) Butterfield Road to Army Trail Road Mile Post 22.6 to Mile Post 29.8	Obligated	No	04/28/21	12/14/21



## Active Construction Contracts

as of 11/30/2022

Compl. Date	Contract PM	Vendor Count
07/31/22	T. Ersfeldt	3
11/30/23	B. Shramovich	16
08/31/22	D. Framarin	2
11/13/22	J. Szabo	24
01/15/24	B. Shramovich	29
03/07/23	R. Hanba	29
06/30/23	W. Doyle	60
06/15/23	D. Framarin	1
01/31/23	A. Aladham	7
06/01/26	J. Noe	1
01/10/23	A. Aladham	5
05/26/25	K. Keslinke	16
12/30/22	D. Estelle	2
06/02/25	J. Noe	1
06/02/25	J. Noe	1
08/29/23	A. Pebler	19
06/01/24	D. Cedeno	2
05/30/25	R. Hanba	1
04/04/23	J. Szabo	27
04/04/23	K. Keslinke	19
12/11/21	B. Shramovich	8
06/23/22	D. Framarin	17
05/20/23	M. Kholakiya	2
01/11/22	M. Brink	7



## Active Construction Contracts

as of 11/30/2022

Board Date	Contract Number	Vendor	Auth Amount	Invoiced	% Complete	Description	Contract State	Final Pymt	NTP Date	Substantial Compl Date
03/25/21	I-20-4722	Superior Construction Co., Inc.	\$8,325,464	\$6,914,359	83.05 %	Bridge Construction O'hare to Westbound IL Rt 390 Ramp At I-490and IL Rt 390 Interchange Mile Post 16.7 To Mile Post 16.9	Obligated	No	04/29/21	06/23/22
01/28/21	RR-20-9228	Aldridge Electric, Inc.	\$2,589,883	\$77,742	3.00 %	Sign Panel Fabrication and Installation Upon Request - Systemwide	Obligated	No	03/04/21	
12/17/20	I-19-4458	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$109,374,633	\$56,733,835	51.87 %	I-294 Roadway and Bridge Widening and Reconstruction North Avenue to South of Grand Avenue M.P. 33.44 to M.P. 35.04	Obligated	No	03/03/21	11/01/23
12/17/20	RR-19-4505	Demarc Electric and Communications, LLC	\$1,624,097	\$1,545,683	95.17 %	Roadway Lighting Upgrades and LED Retrofit , Jane Addams Memorial Tollway (I-90) MP 2.5 (Rockton Road) to MP 9.6 (West Lane Road)	Obligated	No	02/24/21	09/24/21
12/17/20	RR-20-4514	Natural Creations Landscaping, Inc.	\$1,411,994	\$834,908	59.13 %	Landscape Planting Improvements Tri-State Tollway (I-294) Mile Post 0.0 to Mile Post 17.5 (I-94/IL-394 to US 12/US 20/95th Street)	Obligated	No	01/11/21	05/16/22
12/17/20	RR-20-4515	Cardinal State, LLC	\$514,632	\$289,188	56.19 %	Landscape Planting Improvements Tri-State Tollway (I-294) Devon Ave. to Edens Spur/Tri-State/Lake Cook Rd. Mile Post 41.0 to Mile Post 52.5	Obligated	No	01/11/21	05/16/22
12/17/20	I-20-4528	Plote Construction, Inc.	\$7,010,343	\$7,010,343	100.00 %	Roadway Reconstruction Eisenhower Expressway (I-290) Ramp S Westbound I-290 to Eastbound Lake Street Sta 500+00.00 to Sta 523+25.00	Obligated	Yes	02/16/21	11/18/21
12/17/20	I-20-4533	Judlau Contracting, Inc.	\$115,073,788	\$36,038,435	31.32 %	Roadway and Bridge Widening and Reconstruction Tri-State Tollway (I-294) M.P. 32.4 to M.P. 33.5	Obligated	No	03/02/21	10/27/23
11/19/20	RR-19-4468	Natural Creations Landscaping, Inc.	\$1,345,580	\$849,586	63.14 %	Reagan Memorial Tollway (I-88), Landscape Planting Improvements, M.P. 53.80 (IL Route 26) to M.P. 76.00 (IL Route 251)	Obligated	No	12/21/20	06/01/22
11/19/20	RR-19-4473	Natural Creations Landscaping, Inc.	\$1,002,300	\$565,239	56.39 %	Landscape Planting Improvements, Tri-State Tollway (I-94) Illinois Route 120 to Illinois Route 22 M.P. 11.50 TO M.P. 22.10	Obligated	No	12/21/20	05/16/22
11/19/20	I-19-4476	Plote Construction, Inc. / Dunnet Bay Construction Co., JV	\$33,239,373	\$31,439,167	94.58 %	Roadway and Bridge Widening and Reconstruction Eisenhower Expressway (I-290) STA 75+00 to STA 122+30.35 St. Charles Road STA 997+00.00 to STA 1010+70.00	Obligated	No	01/20/21	07/12/22
11/19/20	i-20-4518	Walsh Construction Company II, LLC	\$74,966,723	\$60,885,096	81.22 %	Roadway Reconstruction and Widening Tri-State Tollway (I-294) Mile Post 19.3 (Plaza 39) to Mile Post 22.3 (75th Street)	Obligated	No	01/20/21	10/14/22
11/19/20	I-20-4542	Aldridge Electric, Inc.	\$1,932,540	\$1,832,965	94.85 %	Tri-State Tollway, Lighting Material Fabrication, 95th Street to North Ave, Mile Post 17.8 to Mile Post 24.2, Mile Post 32.4to Mile Post 33.5	Obligated	No	01/15/21	01/24/22
10/15/20	I-18-4352	Lorig Construction Company	\$4,930,405	\$4,879,495	98.97 %	Windsor Drive Bridge Replacement Over Illinois Tollway Connector Ramps M & N between I-88 & I-294	Obligated	No	12/10/20	12/11/21
10/15/20	RR-19-4467	Semper Fi Yard Services, Inc.	\$749,508	\$492,215	65.67 %	Reagan Memorial Tollway (I-88) Landscape Planting Improvements, Mile Post 43.6 (US Route 30) to Mile Post 53.8 (Illinois Route 26)	Obligated	No	12/04/20	06/01/22
10/15/20	RR-19-4472	Lizzette Medina & Co.	\$1,245,792	\$747,396	59.99 %	Landscape Planting Improvements Tri-State Tollway (I-94) Illinois Route 173 to Illinois Route 120 Mile Post 1.50 to Mile Post 11.50	Obligated	No	12/10/20	05/16/22
09/17/20	RR-19-4466	Semper Fi Yard Services, Inc.	\$1,757,617	\$1,325,452	75.41 %	Reagan Memorial Tollway (I-88) Landscape Planting Improvements Mile Post 91.8 (First Street) to Mile Post 117.2 (Fox River)	Obligated	No	11/13/20	06/01/22
09/17/20	I-20-4513	Aldridge Electric, Inc.	\$3,677,622	\$3,477,022	94.55 %	Advance Intelligent Transportation Systems (ITS) Material Tri-State Tollway (I-294) 95th Street to I-55, St. Charles Rd. to North Ave. Mile Post 17.8 to 24.2 and Mile Post 32.4 to 33.5 Eisenhower Expressway (I-290) STA 75+00 to STA 122+30	Obligated	No	10/21/20	09/30/22
09/17/20	I-20-4517	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$127,643,348	\$77,943,373	61.06 %	Roadway and Bridge Reconstruction Tri-State Tollway (I-294) 95th Street to Plaza 36 (82nd Street Toll Plaza) Mile Post 17.5 to 19.7	Obligated	No	11/16/20	10/18/23
09/17/20	I-20-4519	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$129,083,269	\$96,892,106	75.06 %	Roadway and Bridge Reconstruction Tri-State Tollway (I-294) Mile Post 22.3 To Mile Post 24.1 75th Street To I-55 Ramps	Obligated	No	11/10/20	04/14/23
09/17/20	RR-20-4532	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$3,554,414	\$3,307,866	93.06 %	Deerpath Bridge Road Reconstruction Over Reagan Memorial Tollway (I-88) M.P. 114.2	Obligated	No	11/24/20	10/29/21
08/20/20	I-18-4431	Walsh Construction Company II, LLC	\$187,648,478	\$149,145,987	79.48 %	Roadway and Bridge Reconstruction Tri-State Tollway (I-294) Mile Long Bridge Mile Post 20.7 to Mile post 22.5	Obligated	No	09/28/20	10/28/22



## Active Construction Contracts

as of 11/30/2022

Compl. Date	Contract PM	Vendor Count
07/21/22	J. Szabo	20
12/30/23	T. Ersfeldt	4
12/01/23	J. Noe	36
10/22/21	D. Framarin	9
06/02/25	J. Noe	1
06/02/25	J. Noe	1
04/01/22	R. Hanba	20
12/01/23	R. Hanba	41
05/30/25	J. Noe	1
06/02/25	D. Estelle	1
08/15/22	R. Hanba	32
06/15/23	J. Hunn	41
04/06/22	D. Cedeno	3
01/11/22	M. Faraj	12
05/30/25	J. Noe	1
06/02/25	D. Estelle	1
05/30/25	J. Noe	1
09/30/22	A. Aladham	5
11/17/23	J. Hunn	34
05/31/23	J. Hunn	38
06/30/22	M. Faraj	16
11/30/23	K. Keslinke	62





# Active Construction Contracts

as of 11/30/2022

Board Date	Contract Number	Vendor	Auth Amount	Invoiced	% Complete	Description	Contract State	Final Pymt	NTP Date	Substantial Compl Date
08/20/20	I-20-4534	Judlau Contracting, Inc./ S&J Construction Co., Inc.	\$6,329,607	\$3,001,965	47.43 %	Bridge PCC Beam Fabrication Tri-State Tollway (I-294) over Union Pacific Railroad (UPRR) Mile Post 35.80 Bridge Numbers 287 & 288	Obligated	No	10/23/20	06/01/23
08/20/20	I-20-4535	Judlau Contracting, Inc./ S&J Construction Co., Inc.	\$2,459,228	\$1,199,032	48.76 %	Beam Fabrication Tri-State Tollway (I-294) Over Grand Ave. Bridge Numbers 285 and 286 Mile Post 35.30	Obligated	No	10/19/20	06/01/23
08/20/20	RR-20-9225	Aldridge Electric, Inc.	\$1,406,221	\$1,335,910	95.00 %	Sign Panel Fabrication and Installation Upon Request Systemwide	Obligated	No	10/02/20	
07/16/20	I-17-4339	Judlau Contracting, Inc.	\$163,472,558	\$83,602,499	51.14 %	Elgin O'Hare West Access Tollway (I-490) Roadway and Bridge Widening and Reconstruction	Obligated	No	09/10/20	09/16/24
07/16/20	I-19-4496	Walsh Construction Company II, LLC	\$52,126,840	\$48,264,443	92.59 %	Roadway and Bridge Reconstruction Tri-State Tollway (I-294) Ramp J from South of I-88 to North of I-290 M.P. 30.9 to M.P. 31.8	Obligated	No	09/21/20	09/01/22
07/16/20	RR-20-4521	Aldridge Electric, Inc.	\$2,881,795	\$2,831,795	98.26 %	Systemwide ITS Preservation and Rehabilitation Reagan Memorial Tollway I-88 Mile Post 44.5 to Mile Post 138.6 Jane Addams Memorial Tollway I-90 Mile Post 0.75 Veterans Memorial Tollway I-355 Mile Post 0.2	Obligated	No	10/01/20	03/25/22
06/25/20	I-19-4495	Dunnet Bay Construction Co.	\$47,658,313	\$45,691,451	95.87 %	I-294 Widening Ramp C Flyover, Dixie Creek Bridge and Ramp F2	Obligated	No	08/24/20	08/05/22
06/25/20	I-20-4520	Dunnet Bay Construction Co.	\$9,282,101	\$9,027,852	97.26 %	Ramp D Roadway and Bridge Tri-State Tollway (I-294) Mile Post 7.7 to Mile Post 8.2	Obligated	No	09/08/20	10/20/21
04/30/20	I-19-4508	Hecker and Company, Inc.	\$827,828	\$827,828	100.00 %	Tri-State Tollway (I-294) Temporary Highway Lighting Material Procurement - 95th Street to La Grange Road	Obligated	Yes	07/13/20	12/19/20
03/26/20	I-19-4481	Lorig Construction Company	\$44,483,000	\$42,292,050	95.07 %	Roadway and Bridge Reconstruction, Tri-State Tollway (I-294), Archer Ave. (IL-171) Interchange MP 19.4 to MP 20.7	Obligated	No	04/29/20	01/05/22
03/26/20	I-19-4491	Walsh Construction Company II, LLC	\$28,712,354	\$22,602,361	78.72 %	I-55 Ramp A and Ramp N Reconstruction, Tri-State Tollway (I-294), I-55 Ramps to Plainfield Road, M.P. 24.0 to 24.5	Obligated	No	12/17/20	12/02/22
03/26/20	I-18-4704	Curran Contracting Company	\$50,262,901	\$28,587,906	56.88 %	Western Access Tollway (I-490) Advance Earthwork, Drainage and Retaining Wall Construction, Devon Ave to South of Touhy Ave, MP 4.3 to MP 5.6	Obligated	No	11/10/20	09/29/22
03/26/20	I-18-4705	Judlau Contracting, Inc.	\$85,967,667	\$62,767,127	73.01 %	Elgin O'Hare Western Access Tollway (I-490) Interchange Construction, Jane Addams Memorial Tollway (I-90) Higgins Creek to Mount Prospect Road, MP 73.5 to MP 74.7, Western Access Tollway (I-490) Touhy Ave to I-90 MP 5.9 to MP 6.24	Obligated	No	06/10/20	07/15/22
01/16/20	RR-19-4489	The George Sollitt Construction Company	\$27,030,023	\$25,293,318	93.57 %	M-16 Maintenance Facility and Site Improvements, Elgin -O'Hare Western Access (IL-390) 830 Thomas Drive , Bensenville, ILM-1 Maintenance Facility (Truck Wash), Tri-State Tollway (I-294) - Mile Post 12.3	Obligated	No	03/26/20	09/20/21
12/05/19	I-19-4449	Plote Construction, Inc. / Dunnet Bay Construction Co., JV	\$67,334,170	\$53,851,406	79.98 %	Roadway and Bridge Widening and Rehabilitation, Tri-State Tollway (I294) Mile Post 36.3 to Mile Post 39.8 Station 1917+81.50 to Station 2104+00.00 in Cook County, Illinois	Obligated	No	01/17/20	11/23/22
12/05/19	I-19-4464	Judlau Contracting, Inc.	\$68,292,982	\$65,616,373	96.08 %	I-57 Roadway and Bridge Widening (Kedzie Ave to CSX RR) CD Roads A & C, I-294 Ramp Construction and Ramp L Toll Plaza Tri-State Tollway (I-294) mile Post SB- 350.0; NB-349.0 to Mile Post 350.6.	Obligated	No	01/31/20	06/17/22
12/05/19	RR-19-4474	Plote Construction, Inc.	\$33,255,228	\$33,255,228	100.00 %	Pavement and Structure Reconstruction and Rehabilitation - Reagan Memorial Tollway (I-88) - Mile Post 118.06 to Mile Post 123.46 - Station 6250+19.89 to Station 6534+22.25.	Obligated	Yes	01/29/20	10/05/21
10/17/19	I-17-4673	Plote Construction, Inc.	\$35,698,203	\$11,807,309	33.08 %	Western Access Tollway (I-490) - Roadway Construction - Irving Park Road (Illinois Route 19) to Illinois Route 390	Obligated	No	12/09/19	10/01/23
07/18/19	I-18-4428	Walsh Construction Company II, LLC	\$83,058,373	\$77,171,913	92.91 %	Bridge Reconstruction (BN 261) - Burlington Northern Santa Fe Railway (BNSF) over the Tri-State Tollway (I-294) - Mile Post 26.6	Obligated	No	08/14/19	06/15/22
06/20/19	RR-18-4442	Semper Fi Yard Services, Inc.	\$1,432,026	\$1,041,903	72.76 %	Landscape Planting Improvements Reagan Memorial Tollway (I-88) MilePost 76.50 (IL-251 Interchange) To MilePost 91.62 (Kishwaukee River Bridge)	Obligated	No	07/24/19	11/15/20
06/20/19	RR-18-4444	Semper Fi Yard Services, Inc.	\$1,400,584	\$1,126,801	80.45 %	Landscape Planting Improvements Jane Addams Memorial Tollway (I-90). Mile Post 13.00 (East Riverside Boulevard) to Mile Post 25.40 (East of Genoa Road).	Obligated	No	07/24/19	11/16/20
06/20/19	RR-18-4445	W.E. O'Neil Construction Company	\$35,495,581	\$35,495,581	100.00 %	M-8 Maintenance Facility and Site Improvements. Reagan Memorial Tollway (I-88) Mile Post 117.8.	Obligated	Yes	08/13/19	10/25/21
04/18/19	I-18-4430	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$184,613,415	\$184,613,415	100.00 %	Roadway and Bridge Reconstruction - Tri-State Tollway (I-294) - Mile Long Bridge - Mile Post 20.7 to Mile Post 22.3 - Sta 5096+23.33 to Sta 1176+62.01	Obligated	Yes	05/17/19	11/24/20



## Active Construction Contracts

as of 11/30/2022

Compl. Date	Contract PM	Vendor Count
09/01/23	M. Faraj	4
09/01/23	M. Faraj	4
12/30/22	R. Hanba	4
10/16/24	M. Faraj	45
03/31/23	R. Hanba	49
04/15/22	A. Aladham	9
10/31/22	A. Pebler	24
03/30/22	A. Pebler	16
05/05/21	D. Cedenno	3
06/22/22	R. Hanba	26
01/04/23	R. Hanba	41
10/30/22	J. Szabo	52
07/15/22	A. Aladham	36
11/16/21	W. Doyle	78
12/21/22	A. Pebler	48
07/01/22	A. Pebler	41
10/28/21	M. Faraj	42
11/30/23	J. Kim	18
08/31/22	K. Keslinke	50
06/01/24	J. Noe	1
06/30/24	J. Noe	1
12/16/21	R. Hanba	92
12/10/20	J. Allen	69



## Active Construction Contracts

as of 11/30/2022

Board Date	Contract Number	Vendor	Auth Amount	Invoiced	% Complete	Description	Contract State	Final Pymt	NTP Date	Substantial Compl Date
04/18/19	RR-18-4443	Cardinal State, LLC	\$805,022	\$624,190	77.54 %	Landscaping Planting Improvements - Jane Addams Memorial Tollway (I-90) - Plaza 1 to East Riverside Blvd - Mile Post 3.3 to Mile Post 13.	Obligated	No	07/01/19	06/30/20
03/21/19	I-18-4374	Lorig Construction Company	\$42,130,449	\$42,090,906	99.91 %	Edens Spur (I-94) - Roadway and Bridge Reconstruction - MP 29.0 (West of Union Pacific Railroad) to MP 30.0 (Edens Expressway)	Obligated	No	05/06/19	12/03/20
03/21/19	I-18-4427	Plote Construction, Inc. / Dunnet Bay Construction Co., JV	\$57,597,863	\$57,597,863	100.00 %	Roadway and Bridge Rehabilitation, Tri-State Tollway (I-294). Mile Post 37.85 to Mile Post 40.15, Station 200+00 to STA. 2123+00	Obligated	Yes	04/18/19	08/05/20
03/21/19	I-18-4438	Aldridge Electric, Inc.	\$9,540,990	\$9,540,999	100.00 %	Temporary ITS and Fiber Relocation - Tri-State Tollway (I-294)	Obligated	No	06/06/19	11/30/20
03/21/19	I-19-4454	Western Remac, Inc.	\$1,278,055	\$919,391	71.94 %	Property Maintenance Tri-State Tollway(I-294) MP 17.8 to MP 40.00	Obligated	No	05/06/19	04/01/23
12/20/18	RR-18-4425	Madison Construction	\$11,320,989	\$11,146,362	98.46 %	M-2 Maintenance Facility Renovation and Addition, Tri-State Tollway (I-294), Mile Post 29.5	Obligated	No	02/04/19	11/12/20
12/20/18	I-18-4699	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$22,273,270	\$22,273,270	100.00 %	I-490 at I-90 Interchange Eastbound and Westbound, I-90 Ramp Construction - Mile Post 73.2 to Mile Post 74.5	Obligated	Yes	01/29/19	11/09/20
10/25/18	I-17-4683	Judlau Contracting, Inc.	\$40,722,728	\$40,722,728	100.00 %	Roadway and Bridge Construction - EOWA (IL 390) - IL 83 to York Rd	Obligated	Yes	11/20/18	07/20/20
08/23/18	RR-16-4277R	Plote Construction, Inc/Peter Baker & Son Co.	\$28,567,841	\$28,567,841	100.00 %	Pavement and Structural Preservation and Rehabilitation - Tri-State Tollway (I-94) - Half Day Road to Edens Spur Plaza - Mile Post 21.86 to Mile Post 26.25.	Obligated	Yes	10/26/18	11/24/19
07/26/18	RR-18-4407	Aldridge Electric, Inc.	\$3,171,592	\$3,171,592	100.00 %	Systemwide ITS Preservation and Rehabilitation - Reagan Memorial Tollway (I-88), Jane Addams Memorial Tollway , Tri-State Tollway (I-94/I-294) and Veterans Memorial Tollway (I-355)	Obligated	Yes	08/30/18	11/30/19
05/24/18	RR-18-4385	Spark Construction Co., Inc.	\$277,121	\$277,121	100.00 %	Oasis System Curb Repair Tri-State Tollway (I-294/I-94), Lincoln Oasis (I-294) at M.P. 1.0; Hinsdale Oasis (I-294) at M.P. 25.0; O'Hare Oasis (I-294) at M.P. 38; Lake Forest Oasis (I-94) at M.P. 18.0	Obligated	Yes	06/12/18	09/25/18
05/24/18	RR-18-4386	Spark Construction Co., Inc.	\$130,775	\$130,775	100.00 %	Oasis System Curb Repair - Reagan Memorial Tollway (I-88), DeKalb Oasis at M.P. 93.0 and Jane Addams Memorial Tollway (I-90), Belvidere at M.P. 24.0.	Obligated	Yes	06/12/18	09/13/18
05/24/18	I-18-4389	Plote Construction, Inc. / Dunnet Bay Construction Co., JV	\$36,857,060	\$36,857,060	100.00 %	Roadway and Bridge Rehabilitation - Tri-State Tollway (I-294) - Mile Post 36.3 to Mile Post 40.0	Obligated	Yes	06/15/18	11/20/18
05/24/18	I-18-4393	Abari Construction, Inc.	\$2,073,675	\$2,061,471	99.41 %	M-14 Site Improvements, Veterans Memorial Tollway (I-355) M-14 Maintenance Facility at M.P. 21.2, Downers Grove, IL	Obligated	No	06/12/18	
03/29/18	RR-16-4256	Plote Construction, Inc. / Dunnet Bay Construction Co., JV	\$58,560,085	\$58,560,085	100.00 %	Roadway and Bridge Rehabilitation, Veterans Memorial Tollway (I-355) Butterfield Road to Army Trail Road, from M.P. 22.3 to M.P. 29.8	Obligated	Yes	04/19/18	10/19/19
03/29/18	I-18-4368	Pagoda Electric & Construction	\$1,325,218	\$1,325,218	100.00 %	EO-6 Building, M-6 Maintenance Facility, Jane Addams Memorial Tollway (I-90), Hampshire at M.P. 41.9	Obligated	Yes	05/02/18	09/05/19
01/25/18	RR-16-4253	William Charles/Rock Road Joint Venture	\$46,413,522	\$46,413,522	100.00 %	Roadway and Bridge Rehabilitation, Reagan Memorial Tollway (I-88) IL 251 to Annie Glidden Road, from M.P. 76.1 to M.P. 91.4	Obligated	Yes	03/19/18	05/09/19
12/21/17	RR-17-4330	Allied Landscaping Corporation	\$901,630	\$582,106	64.56 %	Landscape Planting Improvements, Veterans Memorial Tollway (I-355) from M.P. 12.2 to M.P. 19.85	Obligated	No	01/19/18	06/01/19
10/26/17	I-17-4327	J.A. Watts, Inc.	\$978,950	\$918,743	93.85 %	Fiber Optic Removal - East Jane Addams Memorial Tollway, (I-90) IL-53 to Kennedy Expressway, M.P. 68.2 to M.P. 78.9	Obligated	No	12/06/17	01/31/19
10/26/17	RR-17-4328	Semper Fi Yard Services, Inc.	\$1,861,566	\$1,554,904	83.53 %	Landscape Planting Improvements, Veterans Memorial Tollway (I-355) from M.P. 0.0 to M.P. 2.65	Obligated	No	01/04/18	06/01/19
10/26/17	RR-17-4329	Allied Landscaping Corporation	\$2,035,360	\$1,558,226	76.56 %	Landscape Planting Improvements, Veterans Memorial Tollway (I-355) from M.P. 2.65 to M.P. 11.45	Obligated	No	12/18/17	06/01/19
09/28/17	RR-17-4325	Western Utility LLC	\$2,885,200	\$2,733,827	94.75 %	Fiber Optic Relocation - Systemwide	Obligated	No	11/09/17	11/08/20
05/25/17	RR-17-9199	E.R. Bakey, Inc.	\$1,395,417	\$1,395,417	100.00 %	South Parking Lot Improvements, Central Administration Building, 2700 West Ogden Avenue, Downers Grove IL, Veterans Memorial Tollway (I-355) at M.P. 19.8	Obligated	Yes	08/15/17	11/10/17
01/26/17	RR-16-4273	Judlau Contracting, Inc.	\$12,788,936	\$12,788,936	100.00 %	Pavement and Bridge Repairs and Preservation, Tri-State Tollway (I-294) from M.P. 0.0 to M.P. 8.25	Obligated	Yes	03/07/17	01/22/18
01/25/16	I-13-4617	Martam Construction, Inc.	\$8,652,683	\$8,652,683	100.00 %	Roadway Reconstruction, Elmhurst Road and Oakton Street Intersection	Obligated	Yes	04/07/16	04/27/18



## Active Construction Contracts

as of 11/30/2022

Compl. Date	Contract PM	Vendor Count
06/30/23	J. Noe	1
10/28/23	D. Framarin	24
03/31/21	A. Pebler	37
04/09/21	A. Aladham	13
04/01/23	K. Keslinke	6
03/10/21	W. Doyle	58
02/26/21	J. Allen	30
08/19/20	D. Framarin	25
06/25/20	A. Aladham	36
09/29/20	A. Aladham	9
11/30/18	D. Cedeno	1
10/31/18	D. Cedeno	1
04/30/23	A. Pebler	34
06/28/19	R. Hanba	7
11/30/21	J. Noe	34
01/08/20	R. Hanba	34
03/18/20	L. Thompson	46
07/29/22	J. Noe	4
02/15/19	J. Stevens	5
07/29/22	J. Noe	3
07/29/22	J. Noe	4
06/19/22	M. Kholakiya	6
04/15/18	J. Kim	12
07/15/18	J. Allen	21
07/24/18		20



## Active Construction Contracts

as of 11/30/2022

Board Date	Contract Number	Vendor	Auth Amount	Invoiced	% Complete	Description	Contract State	Final Pymt	NTP Date	Substantial Compl Date
11/19/15	I-15-4231	Lorig Construction Company	\$21,718,040	\$21,718,040	100.00 %	Eastbound Roadway and Bridge Reconstruction, Jane Addams Memorial Tollway (I-90) from MP 53.7 (Elgin Plaza) to MP 55.4 (Fox River)	Obligated	Yes	01/07/16	11/14/16
11/19/15	I-14-4642	Plote Construction, Inc. / Dunnet Bay Construction Co., JV	\$55,895,908	\$55,895,908	100.00 %	Elgin O'Hare Western Access Tollway Roadway and Bridge Construction, Elgin O'Hare Tollway (IL 390) from MP 13.6 (West of Prospect Avenue) to MP 15.2 (East of Lively Blvd)	Obligated	Yes	02/19/16	12/13/17
10/22/15	I-15-4237	Judlau Contracting, Inc.	\$63,724,121	\$63,724,121	100.00 %	Inside Roadway and Bridge Reconstruction, Jane Addams Memorial Tollway (I-90) from MP 73.3 (Oakton Street) to MP 76.5 (Mannheim Road) WB and from MP 73.3 (Oakton Street) to MP 76.5 (Mannheim Road) EB	Obligated	Yes	12/10/15	06/17/17
05/28/15	I-15-4649	Lake County Grading Company	\$4,324,113	\$4,324,113	100.00 %	Building Removal, Elgin O'Hare Western Access Tollway, Various Locations	Obligated	Yes	08/24/15	
05/28/15	I-15-4650R	Outlook Design & Construction, Inc.	\$712,554	\$712,554	100.00 %	Elgin O'Hare Western Access Tollway, Building Demolition, Franklin Park, East Green Street and Acorn Lane	Obligated	No	09/03/15	
02/26/15	I-14-4220	Plote Construction, Inc.	\$37,012,112	\$37,012,112	100.00 %	Roadway Reconstruction and Widening, Jane Addams Memorial Tollway, (I-90) Barrington Road, M.P. 61.7 to M.P. 62.6	Obligated	Yes	04/10/15	11/30/17
06/26/14	I-13-4607	Judlau Contracting, Inc.	\$68,051,940	\$68,051,940	100.00 %	Road and Bridge Reconstruction Elgin O'Hare Western Access Tollway Elgin Expressway (IL 390) at I-290 Interchange, Mile Post 12.0 to Mile Post 12.9	Obligated	Yes	08/22/14	08/09/17
02/27/14	I-13-4104	Plote Construction, Inc.	\$57,617,874	\$57,617,874	100.00 %	IL Route 25 Interchange Reconstruction, Jane Addams Memorial Tollway (I-90) from MP 55.8 (East of the Fox River Bridge) to MP 56.7 (West of IL 25)	Obligated	Yes	04/10/14	11/18/16
02/27/14	I-13-4168	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$26,269,178	\$26,269,178	100.00 %	Roadway and Bridge Reconstruction, Jane Addams Memorial Tollway (I-90) Meacham Road over I-90, M.P. 67.4	Obligated	Yes	04/10/14	09/26/16
04/25/13	I-13-4113	ASP PDM LLC (PDM Bridge, LLC)	\$4,122,644	\$4,122,644	100.00 %	Bridge Steel Fabrication, Jane Addams Memorial Tollway (I-90) Mile Post 17.7 to Mile Post 47.9	Obligated	Yes	07/23/13	
<b>Total Number of Active Construction Contracts:</b>					<b>153</b>					



## Active Construction Contracts

as of 11/30/2022

Compl. Date	Contract PM	Vendor Count
07/11/17	J. Noe	23
01/03/19	J. Stevens	39
12/24/17	J. Allen	32
07/31/18	L. Thompson	16
07/31/16	L. Thompson	13
05/31/18	A. Aladham	45
12/17/18	L. Thompson	39
05/25/17	J. Noe	71
08/22/17	A. Aladham	31
04/10/14		1
		2509