

Tri-State Construction Projects**Contract Number: RR-16-4273****Project Description: I-294 Repair & Preservation Work - Bishop Ford Freeway to 147th Street****Budget: \$12,367,426****Updated: 7/27/2017**

Notice To Proceed:	3/7/2017	Project Phase:	Construction
Contract Start Date:	3/7/2017	Route:	Tri-State Tollway (I-294)
Contract Completion Date:	12/15/2017	Location:	Milepost 0.0 to 8.25
Contract Award Amount:	\$11,778,501	County:	Cook
Contract Authorized Amount*:	\$11,797,418	Prime Contractor:	Judlau Contracting, Inc.
Board Approval Date:	1/26/2017	Earned To Date:	\$1,050,744
DBE Advertised Goal:	24.00%	Percent Complete:	8.907%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
A C Pavement Striping Company	No	
Era Valdivia Contractors, Inc.	Yes	D/MBE
Gallagher Asphalt Corp	No	
Homer Tree Service, Inc.	No	
Industrial Fence, Inc.	Yes	D/MBE, VOSB
JG Demo, Incorporated	Yes	DBE
John Burns Construction Company	No	
Marking Specialists Corporation	Yes	D/MBE
Quality Saw & Seal	No	
Traffic Control & Protection	No	
Traffic Services, Inc.	No	
Uretex Usa, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.