

Tri-State Construction Projects

Contract Number: RR-16-4279

Project Description: I-294 Bridge Repair & Preservation Work - 147th Street to 95th Street

Budget: \$7,771,059

Updated: 7/27/2017

Notice To Proceed:	3/22/2017	Project Phase:	Construction
Contract Start Date:	3/22/2017	Route:	Tri-State Tollway (I-294)
Contract Completion Date:	12/15/2017	Location:	Milepost 8.25 to 17.60
Contract Award Amount:	\$7,401,009	County:	Cook
Contract Authorized Amount*:	\$7,516,371	Prime Contractor:	Lorig Construction Company
Board Approval Date:	2/23/2017	Earned To Date:	\$1,635,930
DBE Advertised Goal:	N/A	Percent Complete:	21.765%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
A C Pavement Striping Company	No	
AC Iron, LLC	No	
American Road Maintenance, Inc.	No	
Area Equipment, Inc.	No	
Atlantic Painting Co.	No	
Corrective Asphalt Materials	No	
Injection & Waterproofing Systems, Inc. dba IWS, Inc.	No	
Insituform Technologies USA, LLC	No	
K-Five Construction Corporation	No	
Mc Ginty Bros, Inc.	No	
Meade, Inc	No	
Northern Contracting Inc	No	
RoadSafe Traffic Systems, Inc.	No	
Sheridan Plumbing & Sewer, Inc.	No	
Uretex Usa, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.