

Systemwide Construction Projects

Contract Number:	RR-14-5692
Project Description:	I-94 - Grand Avenue Interchange Reconstruction & Other Misc. Repairs
Budget:	\$25,697,621
	Updated: 7/27/2017

Notice To Proceed:	6/11/2014	Project Phase:	Construction
Contract Start Date:	6/11/2014	Route:	Tri-State Tollway (I-94) & Veterans Memorial Tollway (I-355)
Contract Completion Date:	6/10/2016	Location:	Mileposts 27.0 & 4.5 (I-294/I-94) & Mileposts 49.0, 40.2 & 18.3 (I-355)
Contract Award Amount:	\$24,473,925	County:	Lake, Cook, DuPage
Contract Authorized Amount*:	\$27,276,066	Prime Contractor:	F.H. Paschen, S.N. Nielsen & Assoc., LLC
Board Approval Date:	4/24/2014	Earned To Date:	\$26,879,022
DBE Advertised Goal:	19.00%	Percent Complete:	98.544%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
Aldridge Electric, Inc.	No	
Antigo Construction, Inc.	No	
Brown R Cartage (dba Traffic Solutions)	Yes	D/MBE
Campanella & Sons, Inc.	No	
Carrera Concrete Construction, Inc.	No	
Chicago Cuts Concrete Cutting	No	
D2k Traffic Equipment Design Llc	No	
Dahme Mechanical Industries, Inc.	No	
Dayton Superior	No	
DND Electric, Inc	Yes	MBE, VOSB
DSI Spaceframes	No	
Gateway Construction Company, Inc.	No	
Groundhog Utility Construction	No	
Industrial Fence, Inc.	Yes	D/MBE, VOSB
Javelina Construction, Inc.	No	
Kalgen Consultants, Inc.	No	
Kapur & Associates, Inc.	No	
King Cut Concrete Cutters, Inc.	No	
Knickerbocker Roofing Co	No	
Kujo, Inc.	No	
Lake County Grading Company	No	
Mc Ginty Bros, Inc.	No	
MIDCO Electric Supply, Inc.	Yes	D/WBE
Mt Carmel Stabilization Group, Inc.	No	
Omega Demolition Corporation	No	
Peter Baker & Sons Co., Inc	No	
Quality Saw & Seal	No	
Stalworth Underground	No	
Surface Preparation Technologies, Inc	No	
Tough Cut Concrete Services, Inc.	Yes	DBE
Traffic Control & Protection	No	
Viridian Enterprises, Inc.	Yes	D/MBE
Western Architectural Iron Co.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

