

Tri-State Construction Projects**Contract Number: RR-16-5714****Project Description: I-294 Bridge Deck Patching on Mile Long Bridge****Budget: \$4,786,602****Updated: 7/27/2017**

Notice To Proceed:	12/12/2016	Project Phase:	Construction
Contract Start Date:	12/12/2016	Route:	Tri-State Tollway (I-294)
Contract Completion Date:	11/15/2018	Location:	Milepost 20.6 to 22.4
Contract Award Amount:	\$4,558,668	County:	Cook
Contract Authorized Amount*:	\$4,569,674	Prime Contractor:	Acura, Inc.
Board Approval Date:	10/27/2016	Earned To Date:	\$2,088,994
DBE Advertised Goal:	21.00%	Percent Complete:	45.714%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
A-K Underground, Inc.	No	
Abari Construction, Inc.	Yes	D/MBE
Hecker and Company, Inc.	No	
Industrial Fence, Inc.	Yes	D/MBE, VOSB
K-Five Construction Corporation	No	
RoadSafe Traffic Systems, Inc.	No	
Surface Preparation Technologies, Inc	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.