Jane Addams Construction Projects		
Contract Number: 1-13-4104		
Project Description: 1-90 Interchange Reconstruction	n - IL Route 25	
Budget: <mark>\$62,182,595</mark>		Updated: 7/27/2017
Notice To Proceed: 4/10/2014	Project Phase:	Construction
Contract Start Date: 4/10/2014	Route:	Jane Addams Memorial (I-90)
Contract Completion Date: 5/25/2017	Location:	Milepost 55.8 to 56.7
Contract Award Amount: \$59,221,519	County:	Cook
Contract Authorized Amount*: \$59,947,000		Plote Construction, Inc.
Board Approval Date: 2/27/2014	Earned To Date:	\$56,305,074
DBE Advertised Goal: 18.00%	Percent Complete:	93.925%
Subcontractor List^		
Name:	Diversity Program:	Diversity Certifications:
A C Pavement Striping Company	No	
Abari Construction, Inc.	No	
AC Iron, LLC	Yes	D/MBE
Acura, Inc.	No	
Aldridge Electric Inc, DBA GFS Construction LLC	No	
Aldridge Electric, Inc.	No	
Antigo Construction, Inc.	No	
Area Equipment, Inc.	No	
Arntzen Corporation	No	
Brown R Cartage (dba Traffic Solutions)	Yes	D/MBE
Chester Foundry	No	
Chicago Structures LLC	Yes	DBE
County Materials Corporation	No	
Crown Painting, Inc.	Yes	D/WBE
Curiel Trucking	No	
DND Electric, Inc	Yes	MBE, VOSB
Dunnet Bay Construction Co.	No	
E.R. Bakey, Inc.	No	
Ero-Tex, Ltd.	No	
Galarza Trucking	No	
Geomat, Inc.	No	
Goodmark Nursery	No	
Groundhog Utility Construction	No	
Halloran & Yauch, Inc.	No	
Hard Rock Concrete Cutters	No	
Harris Rebar	No	
Hennegan & Associates, Ltd.	No	
Homer Tree Service, Inc.	No	
J.A.C.K. Coffey, LLC	No	
J2 Mechanical LLC	No	
King Cut Concrete Cutters, Inc.	No	
LaFarge Aggregates	No	
Marking Specialists Corporation	Yes	D/MBE
Martenson Turf Products, Inc.	No	
Mid American Water of Wauconda, Inc.	No	
MIDCO Electric Supply, Inc.	Yes	D/WBE
Midwest Mole, Inc.	No	
Montemayor Construction, Inc.	Yes	D/MBE
Natural Creations Landscaping, Inc.	Yes	D/MBE
Neenah Foundry Co	No	
	110	

Parker Concrete Pumping	No	
Prairie Material Sales, Inc.	No	
Professional Testing Services LLC	No	
Quality Saw & Seal	No	
R. W. Conklin Steel	No	
Rico Enterprises, Inc.	Yes	D/WBE
Rock Solid Stabilization & Reclamation, Inc.	No	
Sanders Precast Concrete Systems	No	
Schrack Environmental Consulting, Inc.	No	
Sheridan Plumbing & Sewer, Inc.	No	
Spectrum Contracting Corp.	No	
Sterling Lumber Co, Inc.	No	
Stettner & Associates, Inc	No	
Super Aggregates	No	
Tate Transport, Inc.	No	
Terrell Materials Corporation	No	
Tobi Engineering, Inc.	No	
Traffic Control & Protection	No	
Trafic Services, Inc.	No	
Triad Metals International	No	
Truck King Hauling Contractors, Inc.	No	
Uni-Lock	No	
Utility Concrete Products, LLC	No	
VCNA Prairie, Inc. dba Prairie Material	No	
Velasco Enterprises, Inc.	No	
Veritas Steel LLC	No	
Welch Bros., Inc.	No	

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

<sup>^</sup>This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.