

Jane Addams Construction Projects

Contract Number: I-14-4208		
Project Description: I-90 Reconstruction and Widening - IL Rt 53 to Arlington Heights Road		
Budget: \$81,770,304		Updated: 6/22/2017
Notice To Proceed:	3/2/2015	Project Phase: Construction
Contract Start Date:	3/2/2015	Route: Jane Addams Memorial (I-90)
Contract Completion Date:	2/23/2017	Location: Milepost 68.1 to 70.7
Contract Award Amount:	\$74,047,592	County: Cook
Contract Authorized Amount*:	\$84,972,422	Prime Contractor: Walsh Construction Company II, LLC / K Five Construction Co. J.V.
Board Approval Date:	12/18/2014	Earned To Date: \$85,103,681
DBE Advertised Goal:	18.00%	Percent Complete: 100.00%
Subcontractor List ^		
Name:	Diversity Program:	Diversity Certifications:
A. W. Oakes & Son	No	
AC Iron, LLC	Yes	D/MBE
Aldridge Electric, Inc.	No	
Allstate Concrete Cutting Inc.	Yes	DBE
American Concrete Restorations, Inc.	Yes	D/WBE
Antigo Construction, Inc.	No	
Area Equipment, Inc.	No	
Arteaga Landscapes LLC	Yes	DBE
B-Next Construction, Inc.	No	
Badger Daylighting Corp	No	
Bil-Mac Express	No	
Blue Diamond Industries, LLC	Yes	DBE
Bluff City Materials, Inc.	No	
Brown R Cartage (dba Traffic Solutions)	Yes	D/MBE
Carlisle Utility Contractors	No	
Central Contractors Service, Inc.	No	
Clean Cut Tree Service, Inc.	No	
CMC Paving Solutions	No	
CMC Rebar	No	
Contech Engineered Solutions	No	
County Materials Corporation	No	
Crown Painting, Inc.	Yes	D/WBE
Divine Cement Inc.	Yes	DBE
DOT Diamond Core Drilling, Inc.	No	
Elastizell of Wisconsin, Inc.	No	
Evergreen Supply Co.	Yes	D/WBE
Gallagher Asphalt Corp	No	
Gatwood Crane Service, Inc.	No	
Gayton Enterprises	No	
Hecker and Company, Inc.	No	
Hennegan & Associates, Ltd.	No	
Imperial Crane	No	
Industrial Fence, Inc.	Yes	D/MBE, VOSB
J.A.C.K. Contractor Services, Inc.	No	
K-Five Construction Corporation	No	
L J Keefe Company	No	
LaFarge Aggregates	No	
Lakeshore Recycling Systems	No	
Lucky's Energy Service	No	
Luisse, Inc.	Yes	D/WBE

Maintenance Coatings Co.	Yes	WBE
MAT Construction Company, Inc.	No	
Material Service Corp	No	
Mc Ginty Bros, Inc.	No	
Meyer Pumping	No	
Midwest Rem Enterprises, Inc.	Yes	D/MBE
Millennia Professional Services Of Illinois, Ltd.	Yes	D/MBE
Mt Carmel Stabilization Group, Inc.	No	
MTC Moreno's, Inc.	Yes	DBE
Naylor Pipe Company	No	
Original Concrete Pumping Service	No	
Ozinga Ready Mix Concrete, Inc.	No	
Pipe & Piling Supplies USA, Ltd.	No	
Quality Saw & Seal	No	
Ray Edwards Contractors, Inc.	No	
Ricci Welch, Inc.	No	
Rotec Industries, Inc.	No	
Royal Crane Services, Inc.	No	
Sine Wall, LLC	No	
Skyline Steel	No	
Structural Rubber Products	No	
Sunset Logistics, LLC	No	
Superior Sweeping, Inc.	No	
Terra Engineering and Construction Corp.	No	
Terrell Materials Corporation	Yes	D/MBE
Thornton Equip. Services	No	
Tobi Engineering, Inc.	No	
Traffic Control & Protection	No	
Trafic Services, Inc.	No	
Utility Concrete Products, LLC	No	
VCNA Prairie, Inc. dba Prairie Material	No	
Visu-Sewer of Illinois, LLC	No	
VMR Contracting Inc.	Yes	
Vulcan Construction Materials, LP	No	
Walsh Construction Company II, LLC	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.