

Jane Addams Construction Projects

Contract Number: I-14-4209		
Project Description: I-90 Reconstruction and Widening - Arlington Heights Road to Oakton Street		
Budget: \$68,759,162		Updated: 7/27/2017
Notice To Proceed:	3/2/2015	Project Phase: Construction
Contract Start Date:	3/2/2015	Route: Jane Addams Memorial (I-90)
Contract Completion Date:	2/23/2017	Location: Milepost 70.7 to 73.3
Contract Award Amount:	\$62,267,408	County: Cook
Contract Authorized Amount*:	\$73,148,224	Prime Contractor: Walsh Construction Company II, LLC / K Five Construction Co. J.V.
Board Approval Date:	12/18/2014	Earned To Date: \$72,713,795
DBE Advertised Goal:	18.00%	Percent Complete: 99.406%
Subcontractor List ^		
Name:	Diversity Program:	Diversity Certifications:
A. W. Oakes & Son	No	
AC Iron, LLC	Yes	D/MBE
Allstate Concrete Cutting Inc.	Yes	DBE
Antigo Construction, Inc.	No	
Arteaga Landscapes LLC	Yes	DBE
Badger Daylighting Corp	No	
Bil-Mac Express	No	
Blue Diamond Industries, LLC	Yes	DBE
Bluff City Materials, Inc.	No	
Brown R Cartage (dba Traffic Solutions)	No	
Brown R Cartage (dba Traffic Solutions)	Yes	D/MBE
Carlisle Utility Contractors	No	
Clean Cut Tree Service, Inc.	No	
CMC Rebar	No	
Contech Engineered Solutions	No	
County Materials Corporation	No	
Crown Painting, Inc.	Yes	D/WBE
DeLong's Inc.	No	
Divine Cement Inc.	Yes	DBE
DOT Diamond Core Drilling, Inc.	No	
Evergreen Supply Co.	Yes	D/WBE
Gatwood Crane Service, Inc.	No	
Gayton Enterprises	No	
Hard Rock Concrete Cutters	No	
Hecker and Company, Inc.	No	
Hennegan & Associates, Ltd.	No	
Imperial Crane	No	
Industrial Fence, Inc.	Yes	D/MBE, VOSB
Injection & Waterproofing Systems, Inc. dba IWS, Inc.	No	
J.A.C.K. Contractor Services, Inc.	No	
K-Five Construction Corporation	No	
LaFarge Aggregates	No	
Lakeshore Recycling Systems	No	
Lucky's Energy Service	No	
Luise, Inc.	Yes	D/WBE
Maintenance Coatings Co.	Yes	D/WBE
MAT Construction Company, Inc.	No	
Material Service Corp	No	
Mc Ginty Bros, Inc.	No	
Meyer Pumping	No	

Midwest Rem Enterprises, Inc.	Yes	D/MBE
Mt Carmel Stabilization Group, Inc.	No	
Naylor Pipe Company	No	
Original Concrete Pumping Service	No	
Ozinga Ready Mix Concrete, Inc.	No	
Quality Saw & Seal	No	
Ray Edwards Contractors, Inc.	No	
Ricci Welch, Inc.	No	
Rotec Industries, Inc.	No	
Royal Crane Services, Inc.	No	
S & J Construction Co., Inc.	Yes	D/WBE
Sine Wall, LLC	No	
Skyline Steel	No	
Structural Rubber Products	No	
Sunset Logistics, LLC	No	
Terra Engineering and Construction Corp.	No	
Terrell Materials Corporation	Yes	D/MBE
Thornton Equip. Services	No	
Tobi Engineering, Inc.	No	
Traffic Control & Protection	No	
Trafic Services, Inc.	No	
Utility Concrete Products, LLC	No	
Vibra-Tech Engineers, Inc.	No	
Visu-Sewer of Illinois, LLC	No	
VMR Contracting Inc.	Yes	
Vulcan Construction Materials, LP	No	
Walsh Construction Company II, LLC	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.