

Jane Addams Construction Projects

Contract Number: I-14-4220		
Project Description: I-90 Barrington Road Interchange Improvements		
Budget: \$36,093,612		Updated: 7/27/2017
Notice To Proceed:	4/10/2015	Project Phase: Construction
Contract Start Date:	4/10/2015	Route: Jane Addams Memorial (I-90)
Contract Completion Date:	9/21/2017	Location: Milepost 61.7 to 62.6
Contract Award Amount:	\$34,374,868	County: Cook
Contract Authorized Amount*:	\$35,859,068	Prime Contractor: Plote Construction, Inc.
Board Approval Date:	2/26/2015	Earned To Date: \$24,331,552
DBE Advertised Goal:	18.00%	Percent Complete: 67.853%
Subcontractor List ^		
Name:	Diversity Program:	Diversity Certifications:
Acura, Inc.	No	
Aldridge Electric, Inc.	No	
Archon Construction Co Inc	Yes	WBE
Badger Daylighting Corp	No	
Bedrock Stabilization Inc.	No	
Bracing Systems Inc.	No	
Bull's-Eye Boring	No	
Corrpro Companies, Inc.	No	
DND Electric, Inc	Yes	MBE, VOSB
Dunnet Bay Construction Co.	No	
Everlights Inc	Yes	D/WBE
Foundation Service Corp.	No	
Furmanite America, Inc.	No	
Galarza Trucking	No	
Gateway Construction Company, Inc.	No	
Glenbrook Excavating/Concrete	No	
Hampton, Lenzini & Renwick, Inc.	No	
HD Supply Waterworks	No	
Homer Tree Service, Inc.	No	
Industrial Fence, Inc.	Yes	D/MBE, VOSB
Injection & Waterproofing Systems, Inc. dba IWS, Inc.	No	
Jalpa Construction Corporation	Yes	D/MBE
Maintenance Coatings Co.	Yes	D/WBE
Marciano Underground LLC	No	
Midwest Chlorination	No	
National Power Rodding Corporation	No	
Natural Creations Landscaping, Inc.	Yes	D/MBE
Prairie Material Sales, Inc.	No	
Professional Testing Services LLC	No	
Quality Saw & Seal	No	
Rico Enterprises, Inc.	No	
Sanders Precast Concrete Systems	No	
Schrack Environmental Consulting, Inc.	No	
Sine Wall, LLC	No	
Sonican Trucking, Inc.	No	
Sunset Logistics, LLC	No	
Traffic Control & Protection	No	
Traffic Services, Inc.	No	
Truck King Hauling Contractors, Inc.	No	
Velasco Enterprises, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.