Jane Addams Construction Projects

Contract Number: I-15-4227R

Project Description: Intelligent Transportation System Infrastructure Installation

			· · · · · · · · · · · · · · · · · · ·
Notice To Procee	d: 7/30/2015	Project Phase:	Construction
Contract Start Dat	e: 7/30/2015	Route:	Jane Addams Memorial (I-90)
Contract Completion Dat	e: 8/10/2017	Location:	Milepost 53.8 to 78.9
Contract Award Amour	t : \$26,046,535	County:	Cook, Kane
Contract Authorized Amount	*: \$28,102,469	Prime Contractor:	Meade, Inc
Board Approval Dat	e: 5/28/2015	Earned To Date:	\$26,705,642
DBE Advertised Goa	I : 16.00%	Percent Complete:	95.03%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
Demarc Electric and Communications, LLC	Yes	VOSB
Electrical Resource Management, Inc.	Yes	D/MBE
J.A. Watts, Inc.	Yes	D/WBE
Kalgen Consultants, Inc.	No	
Kujo, Inc.	No	
La Grange Crane Service, Inc.	Yes	D/WBE
National Technologies, Inc.	No	
Taylor Electric Company	Yes	D/MBE
Traffic Control & Protection	No	

^{*}The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

Construction Contract Tracker reports are updated monthly.

[^]This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.