Jane Addams Construction Projects

Contract Number: I-15-4231

Project Description: I-90 Widening and Reconstruction - Elgin Toll Plaza to Fox River

			· · · · · · · · · · · · · · · · · · ·
Notice To Proceed:	1/7/2016	Project Phase:	Construction
Contract Start Date:	1/7/2016	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	6/13/2017	Location:	Milepost 53.7 to 55.4
Contract Award Amount:	\$21,105,929	County:	Cook, Kane
Contract Authorized Amount*:	\$22,038,989	Prime Contractor:	Lorig Construction Company
Board Approval Date:	11/19/2015	Earned To Date:	\$21,000,000
DBE Advertised Goal:	18.00%	Percent Complete:	95.286%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
Abitua Sewer, Water & Plumbing Inc.	Yes	D/MBE
AC Iron, LLC	Yes	D/MBE
Aldridge Electric, Inc.	No	
Antigo Construction, Inc.	No	
Area Equipment, Inc.	No	
Badger Daylighting Corp	No	
BarTech Group	Yes	DBE
Blue Diamond Industries, LLC	Yes	DBE
Central Boring, Inc.	No	
DND Electric, Inc	Yes	MBE, VOSB
Homer Tree Service, Inc.	No	
Industrial Fence, Inc.	Yes	D/MBE, VOSB
JNS, Inc.	Yes	WBE
Lindahl Brothers Inc.	No	
Mt Carmel Stabilization Group, Inc.	No	
Natural Creations Landscaping, Inc.	Yes	D/MBE
Prime Tack And Seal	No	
Quality Saw & Seal	No	
RoadSafe Traffic Systems, Inc.	No	
Traffic Control & Protection	No	
Trafic Services, Inc.	No	
Viking Brothers, Inc.	Yes	SDVOSB

^{*}The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

Construction Contract Tracker reports are updated monthly.

[^]This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.