Jane Addams Construction Projects Contract Number: I-15-4232 Project Description: I-90 Widening and Reconstruction - IL Rt 25 to Higgins Road Budget: \$30,245,012 Updated: 7/27/2017 Notice To Proceed: 12/24/2015 Project Phase: Construction Contract Start Date: 12/24/2015 Route: Jane Addams Memorial (I-90) Contract Completion Date: 5/26/2017 Location: Milepost 56.8 to 60.8 Contract Award Amount: \$30.349.822 County: Kane, Cook Contract Authorized Amount*: \$30,145,012 Prime Contractor: Plote Construction, Inc. **Board Approval Date:** 11/19/2015 Earned To Date: \$28,908,665 **DBE Advertised Goal:** 18.00% Percent Complete: 95.899% Subcontractor List^ Name: **Diversity Program: Diversity Certifications:** A-K Underground, Inc. No AC Iron, LLC Yes D/MBE Acura, Inc. Nο Aldridge Electric, Inc. No American Concrete Restorations, Inc. No Antigo Construction, Inc. No Area Equipment, Inc. Yes **WBE** Arrow Specialized Carriers Inc. Yes **VOSB** Atlantic Painting Co. Nο Badger Daylighting Corp No BarTech Group Yes DBE Blue Diamond Industries, LLC DBE Yes D2k Traffic Equipment Design Llc DBE Yes

D/MBE

MBE, VOSB

SDVOSB

D/MBE

D/MBE

D/WBE

D/MBE

Yes

Yes

No

Yes

No

No

No

Yes

Yes

No

Nο

No

No

Yes

Yes

No

No

Construction Contract Tracker reports are updated monthly.

Del Toro Landscaping, Inc.

Dunnet Bay Construction Co.

Gatwood Crane Service, Inc.

Hard Rock Concrete Cutters

Northern Contracting Inc

Marking Specialists Corporation

Montemayor Construction, Inc.

Mt Carmel Stabilization Group, Inc.

Truck King Hauling Contractors, Inc.

Hampton, Lenzini & Renwick, Inc.

DND Electric, Inc

E.R. Bakey, Inc.

Pipe View LLC

Quality Saw & Seal

Rico Enterprises, Inc.

Sonican Trucking, Inc.

Velasco Enterprises, Inc.

^{*}The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

[^]This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.