

Jane Addams Construction Projects

Contract Number:	I-15-4233		
Project Description:	I-90 Widening and Reconstruction - Higgins Road to Roselle Road		
Budget:	\$41,104,933	Updated: 7/27/2017	
Notice To Proceed:	12/21/2015	Project Phase:	Construction
Contract Start Date:	12/21/2015	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	5/26/2017	Location:	Milepost 60.8 to 65.5
Contract Award Amount:	\$40,990,755	County:	Cook
Contract Authorized Amount*:	\$41,004,933	Prime Contractor:	Plote Construction, Inc.
Board Approval Date:	11/19/2015	Earned To Date:	\$38,472,111
DBE Advertised Goal:	19.00%	Percent Complete:	93.823%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
Acura, Inc.	No	
Aldridge Electric, Inc.	No	
Antigo Construction, Inc.	No	
Area Equipment, Inc.	No	
Arrow Specialized Carriers Inc.	Yes	VOSB
Badger Daylighting Corp	No	
BarTech Group	Yes	DBE
Blue Diamond Industries, LLC	No	
Chicago Structures LLC	Yes	DBE
D2k Traffic Equipment Design Llc	No	
Del Toro Landscaping, Inc.	No	
Dunnet Bay Construction Co.	No	
E.R. Bakey, Inc.	Yes	SDVOSB
Electrical Resource Management, Inc.	Yes	D/MBE
Gateway Construction Company, Inc.	No	
Hampton, Lenzini & Renwick, Inc.	No	
Hard Rock Concrete Cutters	No	
Hard Rock Sawing & Drilling Specialist	No	
Imperial Crane	No	
J.A.C.K. Coffey, LLC	No	
Marking Specialists Corporation	Yes	D/MBE
Montemayor Construction, Inc.	Yes	D/MBE
National Power Rodding Corporation	No	
Northern Contracting Inc	No	
Parker Concrete Pumping	No	
Quality Saw & Seal	No	
Rico Enterprises, Inc.	No	
Rock Solid Stabilization & Reclamation, Inc.	No	
Tough Cut Concrete Services, Inc.	No	
Truck King Hauling Contractors, Inc.	No	
Velasco Enterprises, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.