

Jane Addams Construction Projects

Contract Number:	I-15-4234
Project Description:	I-90 Widening and Reconstruction - Roselle Road to IL Rt 53 & Meacham Interchange
Budget:	\$27,932,178
	Updated: 7/27/2017

Notice To Proceed:	4/1/2016	Project Phase:	Construction
Contract Start Date:	4/1/2016	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	5/26/2017	Location:	Milepost 65.5 to 68.1
Contract Award Amount:	\$27,197,286	County:	Cook
Contract Authorized Amount*:	\$27,641,935	Prime Contractor:	Walsh Construction Company II, LLC
Board Approval Date:	2/25/2016	Earned To Date:	\$26,587,684
DBE Advertised Goal:	19.00%	Percent Complete:	96.186%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
Aldridge Electric, Inc.	No	
Allstate Concrete Cutting Inc.	No	
American Landscape & Associates	No	
American Veteran Industries, LLC	Yes	SDVOSB
Antigo Construction, Inc.	No	
Arrow Road Construction Company	No	
Badger Daylighting Corp	No	
Bil-Mac Express	No	
Clean Cut Tree Service, Inc.	No	
Electrical Resource Management, Inc.	Yes	D/MBE
Gateway Construction Company, Inc.	No	
Gatwood Crane Service, Inc.	No	
Gayton Enterprises	No	
Hecker and Company, Inc.	No	
Industrial Fence, Inc.	Yes	D/MBE, VOSB
J.A.C.K. Contractor Services, Inc.	No	
Kryptonite Construction Services, Inc.	No	
Lakeshore Recycling Systems	No	
Lucky's Energy Service	No	
Luise, Inc.	Yes	D/WBE
Midwest Rem Enterprises, Inc.	No	
Millennia Professional Services Of Illinois, Ltd.	Yes	D/MBE
Mt Carmel Stabilization Group, Inc.	No	
MTC Moreno's, Inc.	Yes	DBE
National Power Rodding Corporation	No	
Northern Contracting Inc	No	
Quality Saw & Seal	No	
RAI Concrete	No	
Reyes Group, Ltd.	Yes	MBE
RoadSafe Traffic Systems, Inc.	No	
Service Sanitation Inc	No	
Terrell Materials Corporation	Yes	D/MBE
Thornton Equip. Services	No	
Tough Cut Concrete Services, Inc.	Yes	DBE
Western Remac, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

