Jane Addams Construction Projects		
Contract Number: I-15-4246RR		
Project Description: 1-90 Fence Replacement & B	ridge Repairs	
Budget: <mark>\$6,054,482</mark>	U	Jpdated: 7/27/2017
Notice To Proceed: 3/16/2017	Project Phase: Construct	tion
Contract Start Date: 3/16/2017	Route: Jane Add	dams Memorial (I-90)
Contract Completion Date: 8/10/2018	Location: Milepost	17.5 to 52.2
Contract Award Amount: \$5,766,173	County: Winneba	igo, Boone, McHenry, Kane
Contract Authorized Amount*: \$5,769,448	Prime Contractor: Industria	al Fence, Inc.
Board Approval Date: 1/26/2017	Earned To Date: \$1,647,9	916
DBE Advertised Goal: 17.00%	Percent Complete: 28.563%	, 0
Subcontractor List ^		
Name:	Diversity Program: Diversit	ty Certifications:
Flood Testing Lab Inc	No	
Homer Tree Service, Inc.	No	
Industria, Inc.	Yes D/MBE, Y	VOSB

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

<sup>^</sup>This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.