

# Jane Addams Construction Projects

<b>Contract Number: RR-16-4258</b>		
<b>Project Description: Rockford Maintenance Facility (M-7) Replacement</b>		
<b>Budget: \$27,085,046</b>	<b>Updated: 7/27/2017</b>	
<b>Notice To Proceed:</b> 9/29/2016	<b>Project Phase:</b>	Construction
<b>Contract Start Date:</b> 9/29/2016	<b>Route:</b>	Jane Addams Memorial (I-90)
<b>Contract Completion Date:</b> 8/31/2018	<b>Location:</b>	Milepost 15.2
<b>Contract Award Amount:</b> \$25,795,282	<b>County:</b>	Winnebago
<b>Contract Authorized Amount*:</b> \$25,963,427	<b>Prime Contractor:</b>	William Charles Construction Company, LLC
<b>Board Approval Date:</b> 8/25/2016	<b>Earned To Date:</b>	\$9,263,061
<b>DBE Advertised Goal:</b> 28.50%	<b>Percent Complete:</b>	35.677%
<b>Subcontractor List ^</b>		
<b>Name:</b>	<b>Diversity Program:</b>	<b>Diversity Certifications:</b>
A 1 Corporate Hardware	No	
A-One Group Ltd.	No	
Abitua Sewer, Water & Plumbing Inc.	Yes	D/MBE
All Five Concrete Cutting Inc.	No	
Alpine Demolition Services, LLC	Yes	D/WBE
Amalgamated Services, Inc.	Yes	D/WBE, SBA 8(a)
Area Erectors, Inc.	No	
Automatic Fire Systems	No	
Badger Daylighting Corp	No	
Broadway Electric, Inc.	No	
Central Boring, Inc.	No	
Ceroni Piping Company	No	
Cobra Concrete Cutting Services Co.	No	
Continental Electrical Construction Company	No	
Continental Erectors, LLC	No	
Cooling Land Concepts	No	
Countryman, Inc.	No	
Creative Crane & Rigging, Inc.	No	
Diversified Construction Services LLC	No	
Door Systems Inc	No	
E.R. Bakey, Inc.	Yes	SDVOSB
Escarpita Construction Company, Inc.	Yes	D/MBE
Excellence & Quality Sheet Metal, Inc.	No	
Fehr-Graham & Associates	No	
Garbe Iron Works, Inc.	No	
Green Synco, LLC	Yes	SDVOSB
H. C. Anderson Roofing Company, Inc.	Yes	DBE
Harris Rebar	No	
Hernandez Transportation, Inc.	No	
Homer Tree Service, Inc.	No	
Industrial Fence, Inc.	Yes	D/MBE, VOSB
InterClean Equipment, LLC	No	
Lightning Protection Systems, LLC	No	
Low Voltage Solutions, Inc.	No	
Mechanical Inc	No	
Mid-States Concrete Industries	No	
MTC Moreno's, Inc.	No	
Northwest Excavating	No	
Pagoda Electric & Construction	Yes	D/MBE, VOSB
Precision Control Systems of Chicago, Inc.	No	

Progressive Dynamics, Inc.	No	
R A Seaton Contractor Services, LLC	No	
Ragnar Benson LLC	No	
Reyes Group, Ltd.	Yes	MBE
Sanco Traffic Control	Yes	DBE
Sonican Trucking, Inc.	No	
Standard Ind & Automtv Equip Inc	No	
Tee Jay Service Co	No	
Terracon Consultants, Inc.	No	
Troy Lee Excavating, Inc.	No	
Union Fence Company	No	
Whited Brothers, Inc.	No	
Wilkin Insulation	No	

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

***Construction Contract Tracker reports are updated monthly.***