

Jane Addams Construction Projects

Contract Number:	I-13-5679		
Project Description:	I-90 Retaining Wall - Lee Street to Kennedy Expressway		
Budget:	\$13,897,515	Updated:	12/15/2016
Notice To Proceed:	12/6/2013	Project Phase:	Construction
Contract Start Date:	12/6/2013	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	4/6/2015	Location:	Milepost 76.26 to 77.85
Contract Award Amount:	\$13,235,729	County:	Cook
Contract Authorized Amount*:	\$11,718,583	Prime Contractor:	F.H. Paschen, S.N. Nielsen & Assoc., LLC
Board Approval Date:	10/24/2013	Earned To Date:	\$11,718,583
DBE Advertised Goal:	17.00%	Percent Complete:	100.00%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
Arrow Road Construction Company	No	
Brown R Cartage (dba Traffic Solutions)	Yes	D/MBE
Crown Painting, Inc.	Yes	D/WBE
Divane Bros. Electric Co.	No	
H.R. Stewart, Inc.	No	
Homer Tree Service, Inc.	No	
Kalgen Consultants, Inc.	Yes	D/MBE
Kapur & Associates, Inc.	No	
Mega Steel Corporation	Yes	D/WBE
Natural Creations Landscaping, Inc.	Yes	D/MBE
Northern Contracting Inc	No	
Stalworth Underground	No	
Traffic Control & Protection	No	
Viridian Enterprises, Inc.	Yes	D/MBE
West Fuels, Inc.	No	
Western Remac, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.