Jane Addams Construction Projects

Contract Number: I-13-5689

Project Description: I-90 Bridge Construction - Barrington Road

Budget: \$15,970,023 Updated: 1/26/2017

			· · · · · · · · · · · · · · · · · · ·
Notice To Proceed:	5/1/2014	Project Phase:	Construction
Contract Start Date:	5/1/2014	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	8/19/2016	Location:	Milepost 62.15 to 62.25
Contract Award Amount:	\$15,209,546	County:	Cook
Contract Authorized Amount*:	\$15,715,197	Prime Contractor:	Dunnet Bay Construction Co.
Board Approval Date:	2/27/2014	Earned To Date:	\$15,737,742
DBE Advertised Goal:	18.00%	Percent Complete:	100.00%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
Aldridge Electric Inc, DBA GFS Construction LLC	No	
Archon Construction Co Inc	Yes	WBE
Atlantic Painting Co.	Yes	DBE
Brown R Cartage (dba Traffic Solutions)	Yes	D/MBE
Clausen Structures, Inc.	Yes	DBE
Clean Cut Tree Service, Inc.	No	
County Materials Corporation	No	
DND Electric, Inc	Yes	D/MBE, VOSB
Electrical Resource Management, Inc.	Yes	D/MBE
Ero-Tex, Ltd.	No	
Hampton, Lenzini & Renwick, Inc.	No	
Hennegan & Associates, Ltd.	No	
Holmes Testing, Inc.	No	
Javelina Construction, Inc.	No	
Kalgen Consultants, Inc.	No	
Mc Ginty Bros, Inc.	No	
Naylor Pipe Company	No	
Northern Contracting Inc	No	
Paul Herrera Construction Company Ltd.	No	
Plote Construction, Inc.	No	
Quality Saw & Seal	No	
Rico Enterprises, Inc.	Yes	D/WBE
Royal Crane Services, Inc.	Yes	D/MBE
Sonican Trucking, Inc.	No	
Stevenson Crane Service, Inc.	Yes	DBE
Super Aggregates	No	
Traffic Control & Protection	No	
Trafic Services, Inc.	No	
Triad Metals International	No	
Truck King Hauling Contractors, Inc.	Yes	D/MBE
VCNA Prairie, Inc. dba Prairie Material	No	
Vulcan Construction Materials, LP	No	

^{*}The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

Construction Contract Tracker reports are updated monthly.

[^]This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.