

Jane Addams Construction Projects

Contract Number:	I-14-5698		
Project Description:	I-90 Widening and Reconstruction - Higgins Road Bridge and IL Rt 72		
Budget:	\$6,338,549	Updated: 3/23/2017	
Notice To Proceed:	3/31/2015	Project Phase:	Construction
Contract Start Date:	3/31/2015	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	10/20/2016	Location:	Milepost 61.3
Contract Award Amount:	\$6,036,714	County:	Cook
Contract Authorized Amount*:	\$6,518,103	Prime Contractor:	Lorig Construction Company
Board Approval Date:	1/29/2015	Earned To Date:	\$6,518,299
DBE Advertised Goal:	19.00%	Percent Complete:	100.00%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
A-K Underground, Inc.	No	
AC Iron, LLC	Yes	D/MBE
Atlantic Painting Co.	No	
Cooling Land Concepts	No	
Home Towne Electric, Inc	No	
Homer Tree Service, Inc.	No	
Marking Specialists Corporation	Yes	D/MBE
Metropolitan Steel, Inc.	Yes	D/MBE
Northern Contracting Inc	No	
Ozinga Ready Mix Concrete, Inc.	No	
Phoenix Corporation Of The Quad Cities	Yes	D/WBE
Quality Saw & Seal	No	
Road Fabrics	No	
Traffic Control & Protection	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.