

Jane Addams Construction Projects

Contract Number:	I-14-5700		
Project Description:	I-90 Widening and Reconstruction - Tripp Road Bridge and Spring Center Road Bridge		
Budget:	\$7,127,430	Updated: 7/27/2017	
Notice To Proceed:	1/7/2016	Project Phase:	Construction
Contract Start Date:	1/7/2016	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	4/25/2017	Location:	Milepost 24.5 & 27.9
Contract Award Amount:	\$6,503,132	County:	Boone
Contract Authorized Amount*:	\$7,158,633	Prime Contractor:	Lorig Construction Company
Board Approval Date:	11/19/2015	Earned To Date:	\$6,906,819
DBE Advertised Goal:	19.00%	Percent Complete:	96.482%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
A C Pavement Striping Company	No	
Abitua Sewer, Water & Plumbing Inc.	Yes	D/MBE
AC Iron, LLC	Yes	D/MBE
Area Equipment, Inc.	No	
Badger Daylighting Corp	No	
Cooling Land Concepts	No	
Home Towne Electric, Inc	No	
Homer Tree Service, Inc.	No	
Kujo, Inc.	No	
Marking Specialists Corporation	No	
National Power Rodding Corporation	No	
Northern Contracting Inc	No	
Peter Baker & Sons Co., Inc	No	
Quality Saw & Seal	No	
Trafic Services, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.