

## Jane Addams Construction Projects

<b>Contract Number:</b>	<b>RR-16-5715</b>		
<b>Project Description:</b>	<b>I-90 Bridge &amp; Ramp Repairs - Rockton Road to Spring Creek Road</b>		
<b>Budget:</b>	<b>\$3,547,973</b>	<b>Updated: 7/27/2017</b>	
<b>Notice To Proceed:</b>	12/12/2016	<b>Project Phase:</b>	Construction
<b>Contract Start Date:</b>	12/12/2016	<b>Route:</b>	Jane Addams Memorial (I-90)
<b>Contract Completion Date:</b>	8/8/2017	<b>Location:</b>	Milepost 2.7 to 13.5
<b>Contract Award Amount:</b>	\$3,379,022	<b>County:</b>	Winnebago
<b>Contract Authorized Amount*:</b>	\$3,495,161	<b>Prime Contractor:</b>	William Charles Construction Company, LLC
<b>Board Approval Date:</b>	10/27/2016	<b>Earned To Date:</b>	\$1,947,863
<b>DBE Advertised Goal:</b>	12.00%	<b>Percent Complete:</b>	55.73%

### Subcontractor List^

<b>Name:</b>	<b>Diversity Program:</b>	<b>Diversity Certifications:</b>
ARC Design Resources, Inc.	No	
Brownfield Environmental & Engineering Resources, LLC	No	
Cooling Land Concepts	No	
Era Valdivia Contractors, Inc.	Yes	D/MBE
Hard Rock Sawing & Drilling Specialist	No	
Marking Specialists Corporation	No	
MTC Moreno's, Inc.	No	
Northern Contracting Inc	No	
Norwest Construction	No	
Paden Transport, Inc.	No	
R A Seaton Contractor Services, LLC	No	
Rockford Concrete Paving Construction Co.	No	
Sanco Traffic Control	No	
Sonican Trucking, Inc.	No	
Tamayo Cartage, Inc.	No	
Terracon Consultants, Inc.	No	

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

**Construction Contract Tracker reports are updated monthly.**