

Systemwide Construction Projects

Contract Number: RR-15-8131

Project Description: Toll Plaza Lighting Upgrades - Jane Addams & Tri-State Tollways

Budget: \$1,049,399

Updated: 7/27/2017

Notice To Proceed:	8/2/2016	Project Phase:	Construction
Contract Start Date:	8/2/2016	Route:	Systemwide
Contract Completion Date:	4/1/2017	Location:	Cooridorwide
Contract Award Amount:	\$999,428	County:	Systemwide
Contract Authorized Amount*:	\$1,189,223	Prime Contractor:	Demarc Electric and Communications, LLC
Board Approval Date:	5/26/2016	Earned To Date:	\$513,491
DBE Advertised Goal:	N/A	Percent Complete:	43.179%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
Meade, Inc	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.