

**Reagan Tollway Construction Projects****Contract Number: RR-16-4284****Project Description: I-88 Bridge Removal and Roadway Reconstruction****Budget: \$3,736,499****Updated: 7/27/2017**

<b>Notice To Proceed:</b>	4/12/2017	<b>Project Phase:</b>	Construction
<b>Contract Start Date:</b>	4/12/2017	<b>Route:</b>	Ronald Reagan Memorial (I-88)
<b>Contract Completion Date:</b>	11/10/2017	<b>Location:</b>	Milepost 53.5 to 54.3
<b>Contract Award Amount:</b>	\$3,558,571	<b>County:</b>	Lee
<b>Contract Authorized Amount*:</b>	\$3,583,871	<b>Prime Contractor:</b>	Martin & Company Excavating
<b>Board Approval Date:</b>	2/23/2017	<b>Earned To Date:</b>	\$1,219,006
<b>DBE Advertised Goal:</b>	21.00%	<b>Percent Complete:</b>	34.014%

**Subcontractor List^**

<b>Name:</b>	<b>Diversity Program:</b>	<b>Diversity Certifications:</b>
Dreamscapes by Dennis	No	
Industrial Fence, Inc.	Yes	D/MBE, VOSB
Precision Pavement Markings, Inc.	No	
Traffic Control & Protection	No	
William Charles Electric, LLC	No	
Work Zone Safety, Inc.	Yes	D/WBE

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

***Construction Contract Tracker reports are updated monthly.***