

Jane Addams Construction Projects

Contract Number:	I-13-4144R
Project Description:	I-90 Fox River Bridge
Budget:	\$79,183,592
Updated: 7/27/2017	

Notice To Proceed:	5/30/2014	Project Phase:	Construction
Contract Start Date:	5/30/2014	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	5/25/2017	Location:	Milepost 55.7
Contract Award Amount:	\$75,412,945	County:	Kane
Contract Authorized Amount*:	\$74,725,775	Prime Contractor:	Kenny-Kraemer, Joint Venture
Board Approval Date:	4/24/2014	Earned To Date:	\$72,022,206
DBE Advertised Goal:	19.00%	Percent Complete:	96.382%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
Abari Construction, Inc.	Yes	D/MBE
AC Iron, LLC	Yes	D/MBE
Aldridge Electric, Inc.	No	
American GeoEngineering, Inc.	Yes	D/MBE
Atlantic Painting Co.	Yes	D/MBE
Beverly Materials, LLC	No	
Big R Manufacturing, LLC	No	
CBD Fabrication and Supply, Inc.	Yes	DBE
Conduit Constructors	No	
Contech Engineered Solutions	No	
County Materials Corporation	No	
Del Toro Landscaping, Inc.	No	
DND Electric, Inc	No	
Great Lakes Metals Corporation	No	
Henry Frerk Sons, Inc.	No	
Homer Tree Service, Inc.	No	
Hydro-Technologies, Inc.	No	
K & S Engineers, Inc.	Yes	DBE
Kujo, Inc.	No	
Laredo Systems	No	
Mid American Water, Inc.	No	
MixOnSite USA, Inc.	No	
Northern Contracting Inc	No	
P J R & Associates, Inc.	No	
Pipe & Piling Supplies USA, Ltd.	No	
Plote Construction, Inc.	No	
Quality Saw & Seal	No	
RoadSafe Traffic Systems, Inc.	No	
Sine Wall, LLC	No	
Stalworth Underground	No	
Surf Prep	No	
Taylor Ridge Drilled Foundations, Inc.	No	
VCNA Prairie, Inc. dba Prairie Material	No	
Welch Bros., Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.